

Inspection Report for Flood Damage work

Date:-

1 Name of PIUS :- Madhepur

2 Name of Block :- Ghalia

3 Name of Road :- Guping Road from Shalwar Chaur Road No-05 to Lakshmi Chaur Road
Bale Road via Ramnagar.

A. For Road

1 Damage Location/Chainage :- 1.20 km, 2.70 km, 2.80 km, 3.30 km, 3.80 km, 3.85 km - 4.00 km

2 Damage Length :- 0.135 km

3 Nature of damage :- flares and road crest/-

4 Details of Restoration Works :-

i Material being used in Restoration works:-

ii Equipments/Tools being used in Restoration works:-

iii Procedure taken up in Restoration works :- yes

iv Restored Length :- 0.135 km

local sand, H.P, brick bats
JCB and tractor.

B. For Bridge

1 Damage Location/Chainage :-

2 Damage Length :-

3 Nature of damage :-

4 Details of Restoration Works :-

i Material being used in Restoration works:-

ii Equipments/Tools being used in Restoration works :-

iii Procedure taken up in Restoration works :-

iv Restored Length :-

Accepted
JE 3/1/14

8
20/1/14

AE

De
30/1/14

EE

Signature
17/1/14

(Name of inspector)

EXECUTIVE ENGINEER
ROAD (N) DIVISION, UDAKISHUNGAJI

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-					
Constn of Road					
from Shekhar chowk					
Road No. 05 to Lakshminagar					
chowk world bank					
road via Ramnagar					

	1st and final Ak ball			
Item (1)	Sand filling in			
	found trenches as			
	per drawing and			
	Technical specification -			
Ch:-1200m	$1 \times 12 \times 7.85 \times 2.69 =$			253.395m ³
Item No(2)	providing and laying			
	1000mm dia NP2 H.P.			
	in single row do -			
Ch:1200m	$3 \times 2.50 \times 2$			7.50m
Item No(3)	providing brace			
	bats filled in ditches			
	including all cost			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	of material - do -				
Ch: 1200 to 2600	1 X	5.20	7.50	1.50	58.50 m ²
	1 X	7.10	4.10	0.45	12.60 m ²
	1 X	18.50	3.50	0.45	29.14 m ²
Ch: 2700 to 2800	1 X	22.20	3.25	0.50	36.075 m ²
	2 X	5.50	4.20	0.45	19.80 m ²
	1 X	4.60	3.00	0.50	6.90 m ²
Ch: 3000 to 3100	1 X	5.10	4.53	0.45	10.38 m ²
	1 X	4.40	3.10	0.45	5.94 m ²
	1 X	4.50	3.50	0.45	7.09 m ²
Ch: 3300 to 3800	1 X	15	3.50	0.45	23.63 m ²
	1 X	10	3.20	0.35	11.20 m ²
	1 X	8.10	3.15	0.46	11.470 m ²
Ch: 3850 to 4000 M	1 X	2.50	3.25	0.45	3.66 m ²
	1 X	6.10	4.20	0.40	10.20 m ²
	1 X	2.50	3.95	0.35	3.46 m ²
	1 X	6.50	3.00	0.35	6.83 m ²

less for pipe $3 \times 2.50 \times 0.7857 \times 1220 = 8.915 m^2$
 Total = 247.933 m²

As per
05/01/2021
JE

Dr. Singh
05/01/2021
JE

05/01/2021
A.E.

5/1

Abstract of cost

Sch. XLV—Form No. 134

3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No (1) Sand filling in foundation					
branches - do -					
Qty. v. r. m. s. p. No (1)					
Item No (1) - 259.398 m ³					
259.398 @ Rs 554.08/m ³ = 140390.00					
Item No (2) providing and laying					
1000mm dia NP3 H.P.					
- do -					
Qty. v. r. m. s. p. No (1)					
Item No (2) - 7.50 m					
7.50 m @ Rs 3762.90/m = 28222.50					
Item No (3) providing brickwork					
filled in ditch - do -					

Qty. v. r. m. s. p. No (2)	
Item No - (3) - 247.933 m ³	
247.933 @ Rs 1856.17/m ³ = 460211.00	
Total Rs 628823.00	
Add GST @ 12%	Rs 75459.00
Add L.C @ 1%	Rs 6288.00
Add S.F	Rs 29950.00
Total Rs 740520.00	

Approved
05/11/21
JE

By 1492
05/11/21

By 1492
05/11/21
AE

By 1492
05/11/21