



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

FDR

(PMGSY UNDER ~~CONSTRUCTION~~ ^{Maintenance})



Bhatvaliya se jamalpur

DISTRICT			
DIVISION	:-	Chapra	
BLOCK	:-	Soanpur	
TOTAL LENGTH OF ROAD	:-	Maker	
TOTAL COST OF CONSTRUCTION	:-	1.900	KM
TOTAL COST OF PROJECT	:-	4.205	Lac
	:-	4.205	Lac

Inspection Report for flood damage work

Date:

1. Name of PIUs- RWD, Works Div. Sonapur

2. Name of Block/Road- Maker, ~~Kailukha, Lalabhi to Vishwepur~~
Shelambia to Fawalpur.

A. For Road

1. Damage Location/Chainage : 300-392M

2. Damage Length : 62.00M

3. Nature of Damage : Break out of road embankment

4. Details of Restoration :

i Material being used in Restoration

: B/Salts & GSB

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works

: fill B/Salts with

iv Restored Length

: 62.00M G.S.B.

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

Signature of JE/AE/EE

[Signature]
15/12/2020
J.E.

[Signature]
15/12/20
AE

[Signature]
15/12/2020

Signature

[Signature]
15/12

(Name of Inspector)

प्रतिवेदन

यह प्रान्त्रिक सारण जिसा भन्वर्गत भर्कर प्ररवों में भर्गोलिमा से जमालपुर पक्ष का बाढ़ से क्षतिग्रस्त पधारा का पुनर्स्थापन कार्य का प्रान्त्रिक नैवार किया गया है। पक्ष में CM-380-350 मी तथा CM-380-392 मी में बाढ़ के पानी का करे अधिक रहने के कारण पक्ष में भारी कठोर हुआ है, जिसके कारण पक्ष से भावनात्मक खतरा है।

प्रस्तावित प्रान्त्रिक में पक्ष के कई रुप पधारा में Block-Block भरकर तथा उसके उपर GSB कार्य किया गया है। यह प्रान्त्रिक वर्तमान अनुसूचित दर पर नैवार किया गया है जिसकी स्वीकृति अपेक्षित है।

15.12.20
केंद्रीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रवाहना, भर्कर

15.12.20
सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रवाहना, भर्कर

15.12.20
कार्य अभियंता
सा. कार. वि. वि.
कार्य प्रवाहना, भर्कर
सोनपुर

FDR

GENERAL ABSTRACT OF COST

District:- Chapra

Maker

of Road:-- 1.900 KM
of Road:-- Bhatvaliya se Jamalpur

Item of Work	Amount
TOTAL COST OF CONSTRUCTION :	4.205 Lacs
TOTAL :	4.205 Lacs

15/12/2020
Engineer

15.12.20
Asstt. Engineer

15/12/2020
Executive Engineer

(A) Approved for Rs- 4.205 Lacs

SE
RWD

15/12/2020
S.E. Chapra

GENERAL ABSTRACT OF COST FOR FDR OF ROAD

NAME OF ROAD :
DISTRICT
BLOCK
DIVISION
LENGTH OF ROAD (in Km)

Bhatvaliya se Jamalpur
Chapra
Makur
Sonpur
1.900

Sl. No.	DESCRIPTION	Amount	1 % Labour Cess	12 % GST	GROSS AMOUNT (LAKHS)
PART-A	INITIAL RECTIFICATION INCLUDING SURFACE RENEWAL				
1	EARTHWORK	0.332	0.003	0.040	0.375
2	BRICK RATS	1.746	0.017	0.209	1.973
3	CSB	0.901	0.009	0.108	1.018
4	GRI	0.742	0.007	0.089	0.839
TOTAL COST OF PROJECT IN LACS =		3.721	0.037	0.446	4.205

[Signature]
15/12/20

JE
RWD

[Signature]
15.12.20

AE
RWD

[Signature]
15/12/20

SE
RWD