



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

FDR (WORLD BANK UNDER MAINTENANCE)



Maker Bazar Se Ganj Musariya

DISTRICT	:-	Chapra	
DIVISION	:-	Sonpur	
BLOCK	:-	Maker	
TOTAL LENGTH OF ROAD	:-	3.357	KM
TOTAL COST OF CONSTRUCTION	:-	8.143	Lac
TOTAL COST OF PROJECT	:-	8.143	Lac

Inspection Report for flood damage work

Date:

1. Name of PIUs- RWD, Work & Div. Sonapur

2. Name of Block/Road- Meker, Meker Bagar to Gany Madhwa.

A. For Road

1. Damage Location/Chainage : 1650-1958M

2. Damage Length : 69.00M

3. Nature of Damage : Break out of road - embankment

4. Details of Restoration :

i Material being used in Restoration : B/Bals, 1/2 sand metal

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works

iv Restored Length : 69.00M : 1/2 sand metal

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

Signature of JE/AF/EE

15/12/20
JE
15.12.20
AF

Signature

(Name of Inspector)

प्रमंडल का नाम :- ग्रामीण कार्य विभाग, कार्य प्रमंडल सोनपुर
कार्य का नाम :- सारण जिला अन्तर्गत मकर प्रखंड में मकर बाजार से गंज मसूरिया तक बाढ़ से क्षतिग्रस्त (FDR) का पूर्ण स्थापन कार्य।
पथ की लम्बाई :- 3.357 मी०
क्षतिग्रस्त पथ की लम्बाई :- 69.00 मी०
प्राक्कलित राशि :- 8.143 लाख


प्रतिवेदन

यह प्राक्कलन सारण जिला अन्तर्गत मकर प्रखंड में मकर बाजार से गंज मसूरिया तक बाढ़ से क्षतिग्रस्त (FDR) का पूर्ण स्थापन कार्य का प्राक्कलन का तैयार किया गया। पथ में CH 1650m To 1958m (69m) में बाढ़ के पानी का अधिक करंट रहने के कारण पथ में भारी कटाव हुआ है, जिसके कारण पथ से आवागमन अवरुद्ध हो गया है।


प्रस्तावित प्राक्कलन में पथ के कटे हुए पथांश में Bricks Bats भरकर तथा उसके उपर GSB कार्य किया गया है। यह प्राक्कलन वर्तमान अनुसूचित दर पर तैयार किया गया है जिसकी स्वीकृति अपेक्षित है।


15/12/20

कनिय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, मकर


15.12.20

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, मकर


15/12/2020

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, सोनपुर

FDR

GENERAL ABSTRACT OF COST

Location:- Maker District:- Chapra
Length of Road:- 3.357 KM
Name of Road:- Maker Bazar Se Ganj Musariya

No.	Item of Work	Amount
1	TOTAL COST OF CONSTRUCTION	8.143 Lacs
	TOTAL	8.143 Lacs

[Signature]
15/12/20
Sr. Engineer

[Signature]
18.12.20
Asstt. Engineer

[Signature]
Executive Engineer

T/A Approved for Rs - 8.143 Lacs

SR
RWD

[Signature]
S.E. Chapra

GENERAL ABSTRACT OF COST FOR FDR OF ROAD

NAME OF ROAD :

Maker Bazar Se Ganj Musariya

DISTRICT

Chapra

BLOCK

Maker

DIVISION

Sonpur

LENGTH OF ROAD (in Km)

3.357

Sl. No.	DESCRIPTION	Amount	1 % Labour Cess	12 % GST	GROSS AMOUNT (LAKHS)
PART-A	INITIAL RECTIFICATION INCLUDING SURFACE RENEWAL				
1	EARTHWORK	0.692	0.007	0.083	0.782
2	BRICK BATS	4.727	0.047	0.567	5.341
2	GSB	0.981	0.010	0.118	1.109
3	Grill	0.806	0.008	0.097	0.911
TOTAL COST OF PROJECT IN LACS =		7.206	0.072	0.865	8.143

[Signature]
15/12/20

JE
RWD

[Signature]
15.12.20

AE
RWD

[Signature]
15/12/20

EE
RWD