

32 2/14

Inspection Report for Flood Damage Work

Date:


1. Name of PIUs RWD, Works Division, Gopalganj-2
2. Name of Block/Road Sidhwaalia / Ladauli Badihya PMHSY road to Brahmapur talu

A. For Road


1. Damage Location/Chainage : 50 M | 100 M | 1000 M
2. Damage Length : 25.0 M | 16.0 M | 10.0 M
3. Nature of Damage : Road partially w/out
4. Details of Restoration Works :
 - i. Material being used in Restoration works : Brick bats
 - ii. Equipments/Tools being used in Restoration works: JCB / Tractor with Trolley
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length : 51 M


B. For Bridge

1. Damage Location/Chainage : NA
2. Damage Length : NA
3. Nature of Damage : NA
4. Details of Restoration Works :
 - i. Material being used in Restoration works :
 - ii. Equipments/Tools being used in Restoration works: NA
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length


JE


AE


EE


Signature
Executive Engineer
(Name of Inspector)
Hathua



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

FLOOD DAMAGED REPAIR (F.D.R)

STATE :- BIHAR
DISTRICT :- GOPALGANJ
BLOCK :- SIDHWALIA

Ladauli Badheya PMGSY Road to Brahmpur tola

ESTIMATED COST RS 312370.00

SUBMITTED BY:
EXECUTIVE ENGINEER
RWD (W) DIVISION -
GOPALGANJ - 2

Report.

Name of work :- Ladauli Badheya PMGSY Road to
Brahmpur tola

Estimated Cost :- Rs 312370.00


Total length of road :- 3.3 KM

Description :- The present estimate has been framed under the supervision of Assistant engineer in accordance with the order of Executive Engineer , RWD , WD Gopalganj-2 , letter no – 1574 dated 18-08-2020. The part of above mentioned road has been damaged due to heavy rain/flood. And due to this damage the transportation has been obstructed . The immediate motorable work is necessary in public interest . Villagers will be benefitted by the completion of this motorable work.

In the estimate there has been a provision of repairing the damaged part of the road & making it motorable by filling brickbats

In this estimate the rate of raw materials and labour wages has been prepared after the analysis of new rate. This estimate is as per the specifications. The estimate is devoted to technical and administrative acceptance.


18-09-20
J.E.


18/9/20
A.E.


18/9/20
E.E.

Detailed Estimate For Motorable Work in road from Ladauli Badheya PMGSY Road to Brahmpur tola damaged due to Heavy rain / Flood for Year . 2020-2021

Sr.	Items	no.	L (M.)	W (M.)	D (M.)	Qty.	unit	rate	Amount
1	Providing brick bats billed in ditches including all cost of Labour & Material with all complete job .								
	CH- 50 M	1	25.00	4.00	0.80	80.00	M ³		
	CH-100 M	1	16.00	4.00	0.60	38.40	M ³		
	CH-1000 M	2	5.00	1.50	0.60	9.00	M ³	2412.11	3073052
						127.40		2427.65	309282.01
	Add 1% contingency								3092.83 30732
								Total	312375.44
								Say	312370.00

R. 31037620
Say Rs 3.104 Lacs

[Signature]
18-09-20
JE

[Signature]
18/09/20
AE

[Signature]
18/9/20
EE

Technically Approved for Rs 3.104 Lacs (Rupees Three Lacs Ten Thousand & Four Hundred) only

[Signature]
21/01/21

Superintending Engineer
RWD Works Circle, Siwan

[Signature]
21/01/2021