

CH- FDR-2020


Name of work- Emergent repair
of road from Barua Rampail-
was small to Mangik PWD Chowk
in Minapin block.

Agency- Departmental

① Supplying, laying and
Spreading brick bats to
Cut Portion

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ch Lim	Length		Ar Width	Ar Depth	Volume
450	2.50	1.50		0.90	3.38
	2.40	1.30		1.00	3.12
	3.60	1.50		1.00	5.40
	3.20	1.25		0.90	3.60
	4.60	2.50		0.35	4.03
	8.20	1.25		0.38	3.90
	14.00	1.50		0.35	7.35
2080	5.60	4.50		0.31	7.81
	9.50	1.25		0.32	3.80
	7.60	1.25		0.33	3.16
	11.50	3.20		0.38	13.25
	3.20	2.50		0.40	7.20
2216	21.60	1.50		0.32	10.37
	3.60	2.00		0.40	2.88
	11.40	1.25		0.31	4.42
	2.40	1.00		0.30	0.72
	19.20	1.25		0.32	7.68
3320	3.20	4.50		1.20	17.28
					= 109.33 m ³
Deduction for voids					
@ 10.00%				= 10.93 m ³	
					= 98.40 m ³
					
24.10.2020					
JE					
AR 24/10/20					
AR					

Continuation

ABSTRACT OF COST

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH-FDR 2020					
Name of work - Emergent					
repair of road from Banua					
Rampurit was small to mangia					
PWD Chowk in minapur block					
Agency - Departmental					
① supplying, laying and					
spreading brick bats					
in cut portion -					
98.40 m ³ vol. P-6					

@ R 2033 = 34/m³ - R 2,00,081.24

R 2,00,081.24

Limited to R 2,00,000.00

18-01-2021.
R

AS 18/01/21
AD

Tam

18/1/21

AS