

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: Tol Kishampur to Reymauli		
Hazards	Flood/Rain	Flood
Division: Benipur	District: Darbhanga	Actual Length (in km): 4.217
Damage Length (in km): 0.53	Damages Location/Chainage: 0 to 500	
Name of Scheme/Programme: FDR 3054		
Status of Project:	Under Agreement/Out of Agreement	
Sr. No.	Parameters to be Checked in Restoration work	
1.	Pavement (BT/CC) C-C	
a)	Condition of Surfacing	

Description of observation :

b)	Adequate Thickness of pavement layers constructed	S
Description of observation : WBM gr II 75mm P-CC +160mm 235mm		
c)	Quality of Construction Material Used	S

Description of observation :

d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	S
----	---	----------

Description of observation :

e)	Compaction of flanks/ slope & rain cuts	NA
Description of observation : Both side of the road found Built up Area so earth work not done		

2	Cross Drainage Structure	
a)	Condition of head walls in Hume pipe culverts	NA
b)	Condition of Vent Clearance	NA
c)	Condition of railings/Slab/approach for Bridges	NA

Description of observation of CD works :

Remark if any:

Both Side of the Road there is built up Area so earth work not done in flank.

Overall Rating

Satisfactory (S) / Unsatisfactory (U)

S

Name of Officer:

Bindu Rajan
Executive Engineer

Designation:

RWD, Regional Laboratory
Darbhanga

02/03/21
A-E

02/03/21