

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: TOS. Balayta to Mahadalit Tola Jagbanni
 Hazards: Flood/Rain Flood
 Division: Beni Pur District: Darbhanga Actual Length (in km): 2.125
 Damage Length (in km): 0.416 Damages Location/Chainage: 0 to 2.125

Name of Scheme/Programme: FDR 3054 ✓
 Status of Project: Under Agreement/Out of Agreement

Sr. No.	Parameters to be Checked in Restoration work	Remarks : (S/U)
1.	Pavement (BT/CC)	<u>BT</u>
a)	Condition of Surfacing	<u>U</u>

Description of observation : Condition of Potholes - Patch Repaired work is poor

b)	Adequate Thickness of pavement layers constructed	<u>3</u>
----	---	----------

Description of observation : GSB Gr-I - 100mm
WBM Gr-III 75mm
M-SS. 20mm
195mm

c)	Quality of Construction Material Used	<u>3</u>
----	---------------------------------------	----------

Description of observation :

d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	<u>N.A</u>
----	---	------------

Description of observation :

e)	Compaction of flanks/ slope & raincuts	<u>3</u>
----	--	----------

Description of observation :

2	Cross Drainage Structure	
a)	Condition of head walls in Hume pipe culverts	
b)	Condition of Vent Clearance	
c)	Condition of railings/Slab/approach for Bridges	

Description of observation of CD works :

Remark if any: Provision in estimate total length of GSB Gr-I and WBM Gr-III is 266m but work done 130m and M-SS total length 416m but work done 145m.

Overall Rating

Satisfactory (S) / Unsatisfactory (U) Unsatisfactory

Name of Officer: Bindu Rajak
 Designation: Executive Engineer
RWD, Regional Laboratory
Darbhanga

03/07/21
A.E.
03/07/16
 (Signature)