

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: <u>Asuragarh Bihar Border to Basti Dangi</u>		
Hazards: <u>Flood/Rain</u>		
Division: <u>Kishanganj-1</u>	District: <u>Kishanganj</u>	Actual Length (in km): <u>1.40/1.50</u>
Damage Length (in km): <u>0.060</u>	Damages Location/Chainage: <u>At culvert</u>	
Name of Scheme/Programme: <u>FDR</u>		
Status of Project: <u>Under Agreement/Out of Agreement</u>		
Sr. No.	Parameters to be Checked in Restoration work	Remarks : (S/U)
1.	Pavement (BT/CC) <u>BT</u>	
a)	Condition of Surfacing	<u>S</u>
Description of observation : <u>Satisfactory</u>		
b)	Adequate Thickness of pavement layers constructed	<u>S</u>
Description of observation : <u>M.S.S. 20mm thickness</u>		
c)	Quality of Construction Material Used	<u>S</u>
Description of observation : <u>Satisfactory</u>		
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	<u>S</u>
Description of observation : <u>,</u>		
e)	Compaction of flanks/ slope & raincuts	
Description of observation : <u>Flank work to be done. Rain cut observed at few place. Needs to be repaired</u>		
2	Cross Drainage Structure	
a)	Condition of head walls in Hume pipe culverts	
b)	Condition of Vent Clearance	
c)	Condition of railings/Slab/approach for Bridges	
Description of observation of CD works :		
Remark if any: <u>Flank work in progress.</u>		

Overall Rating

Satisfactory (S) / Unsatisfactory (U)

Satisfactory

Name of Officer

Mahesh Pd Gupta

Designation

EE, RWD, Regional Lab.
Purnea

04/02/2014
(Signature)