

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD			
Name of Scheme: NH-57 to Bandhbasti CPWD			
Hazards		Flood/Rain	
Division: Darbhanga-1	District: Darbhanga	Actual Length (in km): 2.80 km	
Damage Length (in km): 1.80 km	Damages Location/Chainage: -		
Name of Scheme/Programme: FDR			
Status of Project:		Under Agreement/Out of Agreement Out of Agreement	
Sr. No.	Parameters to be Checked in Restoration work		Remarks : (S/U)
1.	Pavement (BT/CC)		
a)	Condition of Surfacing		S
Description of observation : in about 0.40 km (End side) length, BT work done. In about 1.40 km length BT work is not done.			
b)	Adequate Thickness of pavement layers constructed		S
Description of observation : 75 MM - WBM-G-3 - done as patch work 20 MM - MSS - done in 0.40 km Length			
c)	Quality of Construction Material Used		S
Description of observation : Good quality			
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.		-
Description of observation : Undulations are existing which should be rectified before BT work			
e)	Compaction of flanks/ slope & raincuts		-
Description of observation : No provision in the scheme.			
2	Cross Drainage Structure		
a)	Condition of head walls in Hume pipe culverts		-
b)	Condition of Vent Clearance		-
c)	Condition of railings/Slab/approach for Bridges		-
Description of observation of CD works : No provision in the scheme			
Remark if any: Restoration work completed with WBM-G-3. BT work in about 1.40 km length is to be done.			

Overall Rating

Satisfactory (S) / Unsatisfactory (U)

S

Name of Officer:

Ram Prabesh Saw

Designation:

T.A, RWD
Work Circle Siwan

(Signature)

2/7/21
AE