

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: <u>Kauraiya to Dubha</u>		
Hazards: <u>Flood/Rain</u>		
Division: <u>Pakhaldayal</u>	District: <u>East Champaran</u>	Actual Length (in km): <u>5.443 km</u>
Damage Length (in km): <u>0.155 km</u>	Damages Location/Chainage: <u>2.200 km, 3.300 km</u>	
Name of Scheme/Programme: <u>FDR (3054)</u>		
Status of Project: <u>Under Agreement/Out of Agreement</u>		
Sr. No.	Parameters to be Checked in Restoration work	Remarks : (S/U)
1.	Pavement (BT/CC) <u>BT</u>	S
a)	Condition of Surfacing	S
Description of observation : <u>MSS Surfacing work is in good condition</u> <u>BT work done in 47m length. Remaining part work is in progress</u>		
b)	Adequate Thickness of pavement layers constructed	S
Description of observation : <u>CSB Gr-II - 100 mm</u> <u>WBM Gr-III 75 mm</u> <u>MSS - 20 mm</u>		
c)	Quality of Construction Material Used	S
Description of observation : <u>Good quality material is used</u>		
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	N.A.
Description of observation : <u>N.A.</u>		
e)	Compaction of flanks/ slope & raincuts	
Description of observation : <u>Flank work in progress</u>		
2	Cross Drainage Structure	
a)	Condition of head walls in Hume pipe culverts	S
b)	Condition of Vent Clearance	S
c)	Condition of railings/Slab/approach for Bridges	N.A.
Description of observation of CD works : <u>CD work found in good condition.</u>		
Remark if any: <u>BT work done in 47m length. Remaining part BT work is in progress</u>		

Overall Rating

Satisfactory (S) / Unsatisfactory (U)

S

Name of Officer: Ratnesh Paswan

Designation: E.E.

22/7/21
4.7.21
(Signature)
E.E.

Ratnesh
4.7.21
A.E.