

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: Pandasaraai to Hichoul

Hazards Flood/Rain

Division : District: Darbhanga Actual Length (in km): 5.0 km

Damage Length (in km): 1.650 km Damages Location/Chainage:

Name of Scheme/Programme: FDR

Status of Project: Under Agreement/Out of Agreement out of Agreement

Sr. No. Parameters to be Checked in Restoration work Remarks : (S/U)

1. Pavement (BT/CC)

a) Condition of Surfacing S

Description of observation : B.T. done in about 400 M. In remaining damaged length i.e. about 1250 M B.T. work not done. (B.T. done chainage is approx. 3.0 km to 3.4 km from end)

b) Adequate Thickness of pavement layers constructed S

Description of observation : 75 mm WBM gr-II - done as Patchwork 20 mm M.S.S. - done in only about 400m length

c) Quality of Construction Material Used S

Description of observation : Good quality

d) Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc. -

Description of observation : Undulations are existing which should be rectified before B.T. work

e) Compaction of flanks/ slope & raincuts -

Description of observation : No Provision in the scheme

2 Cross Drainage Structure

a) Condition of head walls in Hume pipe culverts -

b) Condition of Vent Clearance -

c) Condition of railings/Slab/approach for Bridges -

Description of observation of CD works : No Provision in the scheme

Remark if any: Restoration work completed with WBM gr-II. B.T. work in about 1250M length is to be done.

Overall Rating

Satisfactory (S) / Unsatisfactory (U) S

Name of Officer: Ram Prakesh Saw

Designation: T.A. RWD, Circle Siwan

(Signature) K 3.7.21