

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: Baranore Sirnis Path to Sirnis chamer Tola

Hazards

Division: Darbhaug-1

Flood/Rain

Damage Length (in km): 4.0

District: Darbhaug

Actual Length (in km): 4.0

Name of Scheme/Programme:

FOR

Damages Location/Chainage:

Status of Project:

Under Agreement/Out of Agreement Out of Agreement

Sr. No.

Parameters to be Checked in Restoration work

Remarks : (S/U)

1.

Pavement (BT/CC)

a)

Condition of Surfacing

Description of observation :

B.T. Provision is in 4.0 km, but B.T. work not started.

b)

Adequate Thickness of pavement layers constructed

S

Description of observation :

100 mm GSB and 75 mm WBM grady in patch work

c)

Quality of Construction Material Used

Description of observation :

Good quality

d)

Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.

U

Description of observation :

Little patches developed due to rain. it should be rectified before B.T. work.

e)

Compaction of flanks/ slope & raincuts

Description of observation :

No provision in the scheme

2

Cross Drainage Structure

a)

Condition of head walls in Hume pipe culverts

b)

Condition of Vent Clearance

c)

Condition of railings/Slab/approach for Bridges

Description of observation of CD works :

No provision in the scheme.

Remark if any: Restoration work completed with W.B.M. gr-3. B.T. work in whole length to be done.

Overall Rating

Satisfactory (S) / Unsatisfactory (U)

S

Name of Officer: Ram Prabesh Saw

Designation:

T.A. RWD
Circle Swam

(Signature)

3/7/21
at