

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD		
Name of Scheme: <i>Bala Pul to Sonupliya via Digla to la</i>		
Hazards	Flood/Rain <i>Flood</i>	
Division: <i>Gopalganj-2</i>	District: <i>Gopalganj</i>	Actual Length (in km): <i>1.18</i>
Damage Length (in km): <i>approx 0.300</i>	Damages Location/Chainage: <i>Approx 0.400 to 0.700</i>	
Name of Scheme/Programme:	<i>Old Scheme</i>	
Status of Project:	<i>Under Agreement/Out of Agreement Out of Agreement</i>	
Sr. No.	Parameters to be Checked in Restoration work	Remarks : (S/U)
1.	Pavement (BT/CC)	
a)	Condition of Surfacing	<i>S</i>
Description of observation : <i>In Approx. 300m length of the road 20 mm MSS alone.</i>		
b)	Adequate Thickness of pavement layers constructed	
Description of observation : <i>Below MSS work, pot patch work with GSB² II and WBM³ material alone.</i>		
c)	Quality of Construction Material Used	
Description of observation : <i>Quality of MSS material is Satisfactory.</i>		
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	
Description of observation : <i>No undulation in Surface.</i>		
e)	Compaction of flanks/ slope & raincuts	
Description of observation : <i>No rain cuts in flank.</i>		
2	Cross Drainage Structure	
a)	Condition of head walls in Hume pipe culverts	<i>OK</i>
b)	Condition of Vent Clearance	<i>Yes</i>
c)	Condition of railings/Slab/approach for Bridges	
Description of observation of CD works : <i>-</i>		
Remark if any:		

Overall Rating

Satisfactory (S) / Unsatisfactory (U)	<i>Satisfactory (S)</i>
---------------------------------------	-------------------------

Name of Officer: *Rana Basu Kumar Singh.*

Designation: *Executive Engineer.*

07.03.2024
(Signature)