

INSPECTION REPORT FOR FLOOD/RAIN DAMAGE ROAD

Name of Scheme: *Pahapur Uoi to Thakur Tola*
 Hazards: *Flood/dam* *Flood*
 Division: *C. P. Nagar-2* District: *C. P. Nagar* Actual Length (in km): *1.35*
 Damage Length (in km): *Approx 0.150* Damages Location/Chainage: *Approx 0.300 to 0.450*
 Name of Scheme/Programme: *M.M. 6.57*
 Status of Project: *Under Agreement/Out of Agreement* *Out of Agreement*
 Sr. No. Parameters to be Checked in Restoration work Remarks: (S/U)
 1. Pavement (BT/CC)
 a) Condition of Surfacing

Description of observation: *Surface work not done till the time of inspection.*

b) Adequate Thickness of pavement layers constructed

Description of observation: *Only In 0.150 km of road approx, patch work with L.B. 30 and 20 mm of work done.*

c) Quality of Construction Material Used

Description of observation: *Quality of W.B. 30 work is satisfactory.*

d) Whether free from any defects and irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.

Description of observation: *-*

e) Compaction of flanks/slope & raincuts

Description of observation: *No rain cuts in flanks.*

2 Cross Drainage Structure

a) Condition of head walls in Hume pipe culverts

b) Condition of Vent Clearance

c) Condition of railings/Slab/approach for Bridges

clear.

Description of observation of CD works: *-*

Remark if any:

Surface work not done.

Overall Rating

Satisfactory (S) / Unsatisfactory (U)

Unsatisfactory (U)

Name of Officer: *Rama Basu Kumar Singh.*

Designation: *Executive Engineer.*

01.02.2021
(Signature)