

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD			
Name of Scheme: Purnas to Kairaha			
Hazards		Flood/Rain	
Division: Pakriyal		District: East Champaran	Actual Length (in km): 11.200 km
Damage Length (in km): 0.156 km		Damages Location/Chainage: 2.500 km, 2.700 km	
Name of Scheme/Programme:		FDR (3054)	
Status of Project:		Under Agreement/Out of Agreement	
Sr. No.	Parameters to be Checked in Restoration work		Remarks : (S/U)
1.	Pavement (BT/CC) BT		
a)	Condition of Surfacing		U
Description of observation : BT work done in 30m and not properly compacted			
b)	Adequate Thickness of pavement layers constructed		U
Description of observation : CSB cor-II material not found at different points WBM cor-III - 75 mm MSS - 20 mm			
c)	Quality of Construction Material Used		S
Description of observation : Good quality material is used			
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.		N.A.
Description of observation : N.A.			
e)	Compaction of flanks/ slope & raincuts		
Description of observation : Flank work in progress			
2	Cross Drainage Structure		
a)	Condition of head walls in Hume pipe culverts		S
b)	Condition of Vent Clearance		S
c)	Condition of railings/Slab/approach for Bridges		S
Description of observation of CD works : CD work found in good condition			
Remark if any: CSB and BT work not found as per specification			

Overall Rating

Satisfactory (S) / Unsatisfactory (U)	U
---------------------------------------	---

Name of Officer: Ratnesh Paswan

Designation: E.E.

20/7/21
5.7.21
(Signature)
E.E.

20/7/21
5.7.21
N.A.