


INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD			
Name of Scheme: <i>Sathi to Dharmpur Path Maramati Work.</i>			
Hazards	Flood/Rain		
Division : <i>Narkatiyaganj</i>	District: <i>West Champaran</i>	Actual Length (in km):	
Damage Length (in km): <i>0.630</i>	Damages Location/Chainage: <i>CH - 0.120 Km.</i>		
Name of Scheme/Programme:	<i>FDR</i>		
Status of Project:	Under Agreement /Out of Agreement		
Sr. No.	Parameters to be Checked in Restoration work		Remarks : (S/U)
1.	Pavement (BT/CC)		<i>'S'</i>
a)	Condition of Surfacing		<i>'S'</i>
Description of observation : <i>P. C. C. Work done.</i>			
b)	Adequate Thickness of pavement layers constructed		<i>'S'</i>
Description of observation :			
c)	Quality of Construction Material Used		<i>'S'</i>
Description of observation :			
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement , Poor workmanship, etc.		<i>—</i>
Description of observation :			
e)	Compaction of flanks/ slope & raincuts		<i>'S'</i>
Description of observation :			
2	Cross Drainage Structure		
a)	Condition of head walls in Hume pipe culverts		<i>—</i>
b)	Condition of Vent Clearance		<i>—</i>
c)	Condition of railings/Slab/approach for Bridges		<i>—</i>
Description of observation of CD works :			
Remark if any: <i>P. C. C. Work done.</i>			
Overall Rating			
Satisfactory (S) / Unsatisfactory (U)			<i>'S'</i>
<i>S. K. Pant</i> Name of Officer: Designation: <i>E-E</i>			
<i>8/7/2021</i> <i>10/7/2021</i>			 (Signature)