

INSPECTION REPORT FOR FLOOD/RAIN DAMAGE ROAD		
Name of Scheme: <u>Koshi Barahi To Kanauli via Jagmohari Tola</u>		
Hazards	Flood/Rain	
Division: <u>Supaul</u>	District: <u>Supaul</u>	Actual Length (in km): <u>1.020</u>
Damage Length (in km): <u>0.3400</u>	Damages Location/Chainage: <u>0.149KM - 0.365KM, 1.183KM - 1.227KM</u> <u>1.357KM - 1.410KM</u> ✓ <u>0.313KM</u> <u>1.450KM - 1.477KM</u> ✓ <u>0.027KM (BT)</u>	
Name of Scheme/Programme:	Under Agreement/Out of Agreement ✓	
Status of Project:		
Sr. No.	Parameters to be Checked in Restoration work	Remarks: (S/U)
1.	Pavement (BT/CC)	CC & BT
a)	Condition of Surfacing	CC - S
Description of observation: <u>BT portion (27.00m) length is incomplete</u>		
b)	Adequate Thickness of pavement layers constructed	S
Description of observation:		
c)	Quality of Construction Material Used	S
Description of observation:		
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	S
Description of observation:		
e)	Compaction of flanks/ slope & raincuts	In progress
Description of observation:		
2	Cross Drainage Structure	N.A.
a)	Condition of head walls in Hume pipe culverts	
b)	Condition of Vent Clearance	
c)	Condition of railings/Slab/approach for Bridges	
Description of observation of CD works:		
Remark if any: <u>BT portion (27.00m) length is incomplete</u>		

Overall Rating

Satisfactory (S) / Unsatisfactory (U)	Unsatisfactory
---------------------------------------	----------------

Name of Officer: Ram Kumar Mishra
Designation: EE, R. Lab Gulzarbag, Patna

SR
10/07/2021

1/11
(Signature) 10/07/2021