

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD		
Name of Scheme: <i>LOSS- T03 to Mayabpur</i>		
Hazards	Flood/Rain <i>Flood in 2020-21</i>	
Division: <i>Bairi</i>	District: <i>Purnea</i>	Actual Length (in km): <i>1.165</i>
Damage Length (in km): <i>0.056</i>	Damages Location/Chainage: <i>200 to 220 meter approx & 240 to 276 meter approx.</i>	
Name of Scheme/Programme:	<i>PMBSY</i>	
Status of Project:	Under Agreement/Out of Agreement <i>Under Agreement.</i>	
Sr. No.	Parameters to be Checked in Restoration work	Remarks : (S/U)
1.	Pavement (BT/CC)	
a)	Condition of Surfacing	<i>S</i>
Description of observation : <i>In 56 meter length of the road, 20mm thick MSS surface work done having width 3.75 meter.</i>		
b)	Adequate Thickness of pavement layers constructed	<i>S</i>
Description of observation : <i>WBM grade II thickness 75mm & WBM grade II and BSBB grade II material found below MSS surface</i>		
c)	Quality of Construction Material Used	<i>S</i>
Description of observation : <i>Quality of MSS & WBM material is Satisfactory</i>		
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	<i>S</i>
Description of observation : <i>No undulation found.</i>		
e)	Compaction of flanks/ slope & raincuts	<i>S</i>
Description of observation : <i>No rain cuts in flank.</i>		
2.	Cross Drainage Structure	
a)	Condition of head walls in Hume pipe culverts	<i>-</i>
b)	Condition of Vent Clearance	<i>-</i>
c)	Condition of railings/Slab/approach for Bridges	<i>-</i>
Description of observation of CD works :		
Remark if any: <i>Pavement Restoration work done is Satisfactory.</i>		

Overall Rating

Satisfactory (S) / Unsatisfactory (U)	<i>Satisfactory (S)</i>
---------------------------------------	-------------------------

Name of Officer: *Rana Borsun Kumar Singh*

Designation: *Executive Engineer*
RWD, Regional Laboratory, Bhagalpur.

[Signature]
 12.09.2021
 (Signature)