

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: *Sonamami Chorr to Bajdi Muddam Tola*

Hazards: Flood/Rain *Flood in 2020-21*

Division: *Bondi* District: *Pusna* Actual Length (in km): *5.17*

Damage Length (in km): *0.059* Damages Location/Chainage: *430 to 452 meters approx*
2100 to 2132 meters approx

Name of Scheme/Programme:

Status of Project: Under Agreement/Out of Agreement *Under Agreement*

Sr. No.	Parameters to be Checked in Restoration work	Remarks : (S/U)
1.	Pavement (BT/CC)	
a)	Condition of Surfacing	S

Description of observation :

In 59 meters length of the road, 20mm MSS surface work done in 3.75m width.

b)	Adequate Thickness of pavement layers constructed	S
----	---	---

Description of observation : *WBM grade II thickness 75mm & WBM grade I and GSB grade II material found below MSS surface.*

c)	Quality of Construction Material Used	S
----	---------------------------------------	---

Description of observation : *Quality of MSS and WBM material is satisfactory*

d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	S
----	---	---

Description of observation : *No undulation in surface*

e)	Compaction of flanks/ slope & raincuts	S
----	--	---

Description of observation : *No raincuts in flanks*

2	Cross Drainage Structure	
a)	Condition of head walls in Hume pipe culverts	-
b)	Condition of Vent Clearance	-
c)	Condition of railings/Slab/approach for Bridges	-

Description of observation of CD works :

Remark if any: *Permanent Restoration work done is satisfactory.*

Overall Rating

Satisfactory (S) / Unsatisfactory (U) Satisfactory (S)

Name of Officer: *Rama Basu Kumar Singh*

Designation: *Executive Engineer*
RWD, Regional Laboratory, Bhopal

[Signature]
(Signature) 20.03.2022