

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: Jagang High School to Bhusara Chowk Tak

Hazards: Flood/Rain Flood

Division: MU3 East-2 District: Muzaffarpur Actual Length (in km): 9.81

Damage Length (in km): 3.567 Damages Location/Chainage:

Name of Scheme/Programme: FDR 3054

Status of Project: Under Agreement/Out of Agreement

| Sr. No. | Parameters to be Checked in Restoration work | Remarks : (S/U) |
|---------|--|-----------------|
| 1. | Pavement (BT/CC) | |
| a) | Condition of Surfacing | S |

Description of observation : 3267m B.T. completed
125m P.C.C. Work done

| | | |
|----|---|---|
| b) | Adequate Thickness of pavement layers constructed | S |
|----|---|---|

Description of observation :

| | | |
|----|---------------------------------------|---|
| c) | Quality of Construction Material Used | S |
|----|---------------------------------------|---|

Description of observation : G.S.Berf - 100mm
W.B.M. g-II 75mm
M.S.S - 20mm
195mm

| | | |
|----|---|---|
| d) | Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc. | S |
|----|---|---|

Description of observation :

| | | |
|----|--|---|
| e) | Compaction of flanks/ slope & raincuts | S |
|----|--|---|

Description of observation :

| | | |
|----|---|----|
| 2 | Cross Drainage Structure | |
| a) | Condition of head walls in Hume pipe culverts | NA |
| b) | Condition of Vent Clearance | |
| c) | Condition of railings/Slab approach for Bridges | |

Description of observation of CD works :

Remark if any: 175m P.C.C. work not done due to water logging. Built up Area of Road both side


Overall Rating


Satisfactory (S) / Unsatisfactory (U) U

Name of Officer

Designation

Bindu Rajak
Executive Engineer
R.W.D Regional Lab. Darbhanga


13/07/21


(Sign) 13/7/21