

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD		
Name of Scheme: <i>Dabariya to Bensa to Hammar tola</i>		
Hazards	Flood/Rain	<i>Flood in 2020-21</i>
Division: <i>Purnea</i>	District: <i>Purnea</i>	Actual Length (in km): <i>1.17</i>
Damage Length (in km): <i>Approx 0.100</i>	Damages Location/Chainage: <i>0.150 to 0.200 & approx 20.220 to 20.320</i>	
Name of Scheme/Programme: <i>MMGS</i>		
Status of Project:	Under Agreement/Out of Agreement <i>Ongoing Scheme (not completed)</i>	
Sr. No.	Parameters to be Checked in Restoration work	Remarks: (S/U)
1.	Pavement (BT/CC)	
a)	Condition of Surfacing	—
Description of observation: <i>Surface work not done.</i>		
b)	Adequate Thickness of pavement layers constructed	<i>S</i>
Description of observation: <i>GSB G.I work done in approximately 100m length & 3.75m width having thickness 100mm. This is the main work is ongoing in which GSB work done only.</i>		
c)	Quality of Construction Material Used	<i>S</i>
Description of observation: <i>Quality of GSB material is satisfactory</i>		
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	—
Description of observation: —		
e)	Compaction of flanks/ slope & raincuts	<i>S</i>
Description of observation: <i>No rain cuts in flanks.</i>		
2	Cross Drainage Structure	
a)	Condition of head walls in Hume pipe culverts	—
b)	Condition of Vent Clearance	—
c)	Condition of railings/Slab/approach for Bridges	—
Description of observation of CD works: —		
Remark if any: <i>Only GSB G.I work done.</i>		

Overall Rating

Satisfactory (S) / Unsatisfactory (U)	<i>Satisfactory (S)</i>
---------------------------------------	-------------------------

Name of Officer: *Rana Brahm Kumar Singh*
 Designation: *Executive Engineer*
RWD, Regional Laboratory, Bhopal.

07.10.21
 (Signature)