

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: <i>Kakon Bania Dhabatola to Sherilanga PWD road</i>		
Hazards	Flood/Rain <i>Flood in 2020-21</i>	
Division: <i>Araria</i>	District: <i>Araria</i>	Actual Length (in km): <i>1.98</i>
Damage Length (in km): <i>0.017</i>	Damages Location/Chainage: <i>0.95 to 0.967 km approx</i>	
Name of Scheme/Programme:	<i>Old Scheme</i>	
Status of Project:	Under Agreement/Out of Agreement <i>Out of Agreement</i>	
Sr. No.	Parameters to be Checked in Restoration work	Remarks: (S/U)
1.	Pavement (BT/CC)	
a)	Condition of Surfacing	<i>S</i>
Description of observation : <i>In 17 meter length of the Road, 20mm MSS surface work done</i>		
b)	Adequate Thickness of pavement layers constructed	<i>S</i>
Description of observation : <i>Below MSS surface, WBM Gs III work done and WB also done. WBM Gs III thickness 75mm.</i>		
c)	Quality of Construction Material Used	<i>S</i>
Description of observation : <i>Quality of MSS material is Satisfactory</i>		
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	<i>S</i>
Description of observation : <i>No undulation on surface</i>		
e)	Compaction of flanks/ slope & raincuts	<i>S</i>
Description of observation : <i>No rain cuts in flanks</i>		
2	Cross Drainage Structure	
a)	Condition of head walls in Hume pipe culverts	
b)	Condition of Vent Clearance	<i>Clear Vent</i>
c)	Condition of railings/Slab/approach for Bridges	
Description of observation of CD works : <i>-</i>		
Remark if any: <i>-</i>		

Overall Rating

Satisfactory (S) / Unsatisfactory (U)

Satisfactory (S)

Name of Officer: *Rana Basant Kumar Singh*

Designation: *Executive Engineer
RWD, Regional Laboratory, Bhopal
with Flying Squad Team DP.*

20.02.2024
(Signature)