

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: <u>Bal 44 Vdhampur Road to Pratapganj Road via Vishkarma Check</u>		
Hazards	Flood/Rain	
Division: <u>Tri Venigani</u>	District: <u>Supaul</u>	Actual Length (in km): <u>1.200</u>
Damage Length (in km): <u>0.020</u>	Damages Location/Chainage: <u>—</u>	
Name of Scheme/Programme:		
Status of Project:	Under Agreement/Out of Agreement <u>Out of Agreement</u>	
Sr. No.	Parameters to be Checked in Restoration work	Remarks: (S/U)
1.	Pavement (BT/CC)	—
a)	Condition of Surfacing	—
Description of observation: <u>From Vishkarma check to Pratapganj the road is fully in the earthen. A R.C.C culvert of size 6m x 2.5m is proposed just near Vishkarma check, with approach road of 20 M.</u>		
b)	Adequate Thickness of pavement layers constructed	—
Description of observation: <u>—</u>		
c)	Quality of Construction Material Used	—
Description of observation: <u>—</u>		
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	—
Description of observation: <u>—</u>		
e)	Compaction of flanks/ slope & raincuts	—
Description of observation: <u>—</u>		
2	Cross Drainage Structure	
a)	Condition of head walls in Hume pipe culverts	—
b)	Condition of Vent Clearance	—
c)	Condition of railings/Slab/approach for Bridges	—
Description of observation of CD works: <u>Abutment up to G.L. (Approx) is constructed. It is submerged in water due to river near by.</u>		
Remark if any: <u>Work is not complete</u>		

Overall Rating

Satisfactory (S) / Unsatisfactory (U)

U

Name of Officer:

Ram Prabesh Sahu

Designation:

T.A. R.W.D
works circle SSWan

AE

22/7/2021
AE-

(Signature)

22.7.21