

Name of Road: Arer Hat To Nagwas

Block : BENIPATTI District: MADHUBANI

Length : 9.200 KM

Sr No.	Item	Item of Work	Nos	Length (M)	Width (M)	Depth (M)	Quantity	Unit	Rate	Amount
1	1.1	Labour for lying dry graded jhama khoa or Stone filter under Brick pitching in slope or apron including including light ramming etc. all complete as per approved design, specification and direction of E/I (Brick Bats)								
		CH-0.400 KM	2	5	2.50	0.60 +0.4	15.00	12.50		
		0.500 KM	2	1.00	1.00	0.60	1.20			
		0.550 KM	1	3.00	2.00	0.60	3.60			
		0.550 KM	1	5.00	2.50	0.60	7.50			
		0.600 KM	1	2.50	2.00	0.60	3.00			
		0.700 KM	1	6.00	1.25	0.60	4.50			
		0.730 KM	1	3.70	2.50	0.60	5.55			
		0.730 KM	1	3.50	3.00	0.60	6.30			
		0.730 KM	1	10.00	3.70	0.90 +0.6	33.30	27.75		
		0.900 KM	1	2.00	2.50	0.60	3.00			
		1.300 KM	1	10.00	3.70	0.90	33.30			
		1.500 KM	1	3.20	3.00	0.60	5.76			
		4.300 KM	1	5.00	2.00	1.50 +1.0	15.00	12.50		
		7.900 KM	1	2.50	2.50	0.90	5.63			
						Total	142.64	CUM	1867.76	2,46,712=00

$132.09 m^3$ Add GST 12% Rs= 31968.95 29,605=00
 Add Labour Cess 1% Rs= 2664.08 2467=00
 say = Total Rs= 301041 = 2,78,784=00
 Add S.F. [132.09 x 1063 x 10%] = 14,041=00
 say 2 on 19.01.21 = 2,92,825=00
 EE
 RWD BENIPATTI

JE
RWD BENIPATTIAE
RWD BENIPATTIEE
RWD BENIPATTI

कार्यपालक अभियंता सा. का. वि. कार्य प्रमाणन बेंनीपुर के
 पत्रांक ७ अमरगंगा दिनांक १८/०५/२०२१ के द्वारा समर्पित
 जाँच प्रतिवेदन के आधार पर
 Post facto T/A for Rs 2,92,825=00 (Rupees Two Laks
 Ninety two thousand Eight hundred twenty five) only.

Superintending Engineer
 RWD, Works Circle, Darbhanga