

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, रक्सौल।

पत्रांक 621 अनु०

रक्सौल, / दिनांक 09.06.21

प्रेषक :-

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, रक्सौल।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास एजेन्सी,
ग्रामीण कार्य विभाग, बिहार, पटना।


विषय :- शीर्ष-3054 अन्तर्गत बिहार ग्रामीण पथ अनुक्षण नीति-2018 के तहत आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक गैर योजना शीर्ष-3054 अन्तर्गत बिहार ग्रामीण पथ अनुक्षण नीति-2018 संलग्न सूची के अनुसार आवंटन अधियाचना विहित प्रपत्र में भरकर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

अनुलग्नक :- संलग्न सूची
पथों का आवंटन अधियाचना प्रपत्र।

विश्वासभाजन,


9/6/21
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, रक्सौल।
9.6.21

Requisition of Allotment under Head MR HEAD-3054 Under Bihar Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Sl. No.	Package No.	Name of Road	Contractor Name	Project ID as Per MIS	Administrative Approval (NA) Letter No. & Date	A.A.		Agreement Value		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of HRI (in mm/Km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percent	Previous Total Allocated Amount	Up-to-date Expenditure as per MIS (in Lakh)	Regulation against work done (in Lakh)	Remarks
						Length (in Km)	Total (Amount) (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Yrs Routine Maintenance (in Lakh)										
1	MIR-N/19-20/Raxaul /06	Bahadurpur - Baishakbawa (BR-11R-014)	Barhonia Engicon Pvt. Ltd.	317851032020	3054-04-117-2 019, 5128/4271, 2019	3.250	136.41480	92.69700	33.47795	179 SBD/2020-21	12-08-2021	-	2506	25mm	5	0	0	92.69700	Work in Progress
1	MIR-N/19-20/Raxaul /11	Champapur - bairya	Barhonia Engicon Pvt. Ltd.	NEA22000313	3054-04-117-2 019, 5973/4271, 2019	2.700	104.50950	68.92900	27.67355	180 SBD/2020-21	12-05-2021	-	2578	25mm	5	0	0	68.92900	Work in Progress
Total																		161.62600	


 Executive Engineer,
 Rural Works Department,
 Works Division, Raxaul
 9.6.21

Road Name-Champapur to Bairiya, Contractor- Barhoniya Engicon Pvt. Ltd

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI In mm/km	CATEGO RY	Latitude	Longitu de	Event
8/6/21	8:47:0	53	0.1	330	0	3300	3402	G	26.88868	84.832	Normal
8/6/21	8:47:18	53	0.1	240	20.2	2400	2504	G	26.88841	84.83263	Normal
8/6/21	8:47:18	53	0.1	290	20.2	2900	3003	G	26.88804	84.8335	Normal
8/6/21	8:48:29	53	0.1	250	20.2	2500	2604	G	26.88722	84.83382	Normal
8/6/21	8:49:4	53	0.1	240	20.2	2400	2504	G	26.88673	84.83453	Normal
8/6/21	8:49:4	53	0.1	270	30.3	2700	2804	G	26.88589	84.83488	Normal
8/6/21	8:49:39	53	0.1	240	30.3	2400	2504	G	26.88496	84.835	Normal
8/6/21	8:50:0	53	0.1	240	30.3	2400	2504	G	26.88412	84.83519	Normal
8/6/21	8:50:14	53	0.1	260	20.2	2600	2704	G	26.88329	84.83562	Normal
8/6/21	8:50:14	53	0.1	290	20.2	2900	3003	G	26.88246	84.83593	Normal
8/6/21	8:50:50	53	0.1	220	20.2	2200	2305	G	26.88158	84.83616	Normal
8/6/21	8:51:0	53	0.1	210	30.3	2100	2205	G	26.88073	84.83626	Normal
8/6/21	8:51:0	53	0.1	270	20.2	2700	2804	G	26.87983	84.83645	Normal
8/6/21	8:51:25	53	0.1	200	20.2	2000	2105	G	26.87915	84.83689	Normal
8/6/21	8:51:25	53	0.1	270	20.2	2700	2804	G	26.87837	84.83665	Normal
8/6/21	8:51:25	53	0.1	220	20.2	2200	2305	G	26.87762	84.83638	Normal
8/6/21	8:51:25	53	0.1	220	20.2	2200	2305	G	26.87671	84.83638	Normal
8/6/21	8:52:0	53	0.1	280	30.3	2800	2903	G	26.87602	84.83697	Normal
8/6/21	8:52:0	53	0.1	220	20.2	2200	2305	G	26.87518	84.83731	Normal
8/6/21	8:52:35	53	0.1	220	20.2	2200	2305	G	26.8747	84.83806	Normal
8/6/21	8:53:0	53	0.1	240	30.3	2400	2504	G	26.87402	84.83862	Normal
8/6/21	8:53:11	53	0.1	280	30.3	2800	2903	G	26.87328	84.83902	Normal
8/6/21	8:53:11	53	0.1	230	20.2	2300	2404	G	26.87246	84.83958	Normal
8/6/21	8:53:11	53	0.1	220	20.2	2200	2305	G	26.87194	84.84013	Normal
8/6/21	8:54:0	53	0.1	280	20.2	2800	2903	G	26.87103	84.83988	Normal
8/6/21	8:54:0	53	0.1	200	20.2	2000	2105	G	26.8705	84.84042	Normal
8/6/21	8:54:20	53	0.1	250	20.2	2500	2604	G	26.86961	84.84051	Normal
8/6/21	8:54:20	53	0.1	250	20.2	2500	2604	G	26.86961	84.84051	Normal

TOTAL IRI 69610
AVERAGE IRI 2578.148

$Y = 0 * X^2 + 0.998 * X + 109.5$
X = 2500
Y = 2604
(R) RURAL ROAD
Good Average Poor
<4000 4001-5000 >5001

JE

AE

EXECUTIVE ENGINEER
RURAL WORKS DEPARTMENT
WORKS DIVISION, RAXAUL

Analyzer

Name of Customer : Barhoniya Engicon Pvt. Ltd

Name of Work/ Road : Champapur to Bairiya

Lab Job number : 53

Date : 08-06-2021

Section No. : 53

Test Date : 08-06-2021

Road Name : Champapur to Bairiya

Machine No : 378

Road Type : (R) RURAL ROAD

Start S No : 0.00 KM

Side :

Start E No : 2.70 KM

Interval

Weather : Normal

UIV Range : 1105 To 4000 1000 mm/km

Start Location : 26.88868

Dist Range : 0 To 2.8 0.1 * 1000 m

End Location : 84.840505

Equation : $Y = 0 * X^2 + 0.998 * X + 109.5$

File : D:\BuMP Indicator\Raxaul\Barhonia Engicon\08060856.Xls, Section No. : 53, Eqn : $Y = 0 * X^2 + 0.998 * X +$
Name of Customer : Barhoniya Engicon Pvt. Ltd, Name of Work/ Road : Champapur to Bairiya, Lab Job number : 53

