

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH— F.D.R.					
Year— 2020-21					
Name of work— Restoration work of approach road of R.C.C Bridge over Sulamahi river between Bedauliya and Bajorah					
Agency Ravindra Kumar Ray					
Supplementary Agreement No.					
Date of Start— 15/10/20					
Date of Completion— 21/11/20					
Date of measurement— 17/12/20					
Date of entry— 22/12/20					
1. Construction of road embankment with approved material obtained from borrow pit					
all complete work					
Approach road in Bajorah side					
$1 \times 10m \times \frac{(6.5+12.5)}{2} \times \frac{(3.5+0.6)}{2} = 240.88$					
Approach in Bedauliya side					
$1 \times 10m \times \frac{(6.5+12.5)}{2} \times \frac{(3.5+0.6)}{2} = 681.25$					
CH— 20m to CH— 60m					
$1 \times 30 \times 1.8 \times 0.60 = 32.40$					
$1 \times 10m \times 1.8 \times 0.60 = 10.80$					
CH— 60m to CH— 200m					
$4 \times 30 \times 1.65 \times \frac{(1.8+0.6)}{2} = 178.20$					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF Cost</u>					
<u>1. Construction of road embankment with approved material obtained from borrow pit as complete work vide item (1) P.N. 7</u>					
Qty = 949.98m ³ @ 230 = 65p/m ³ ₹ 2191536					
<u>2. Construction of granular sub-base by providing well graded material vide item (2) P.N. (2)</u>					
Qty = 112.86m ³ @ 2719 = 16p/m ³ ₹ 320666.60					
₹ 539582.54					
Add 1% labour (ess) ₹ 53958.25					
Add 12% Cost ₹ 64749.91					
₹ 609728.22					
₹ 609728.22					
22/12/20					
S.C					
High					
22.12.20					
AB					

Continuation

Continuation