INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD		
Name of Scheme: Malopara To Mathak Bhasiya		
1 ICCC PCI VCI	Plood/Rain	1000000
Division: Baisi	District: Purnia Actual Length (in km)	: 2.621 Km
Damage Length (in km): 0.100	Lm Damages Location/Chainage: 0.250km.0	
Name of Scheme/Programme: FDR (3054)		
Status of Project:	Under Agreement/Out of Agreement	
Sr. No.	Parameters to be Checked in Restoration work	Remarks: (S/U)
1.	Pavement (BT/CC)	5
a)	Condition of Surfacing	S
Description of observation: MSS Surfacing work is in good condition.		
b)	Adequate Thickness of pavement layers constructed	S
Description of observation :	95B-00-11- 175mm	
	WBM OT II - 75 mm	
	WBM Gr III - 75 mm	
<b>c</b> )	Quality of Construction Material Used	S
	그 그렇게 이렇게 얼굴하다 살아보다 그렇게 되고 있었다. 그 그 그렇게 하게 하는 데 이 그는 그 그렇게 그 그 그 그렇게 그렇게 되었다.	
Description of observation: Grood quality material is used.		
<b>d</b> )	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	N.A.
Description of observation:		
N. A.		
<b>e)</b>	Compaction of flanks/ slope & raincuts	
Description of observation: Flank work in progress		
2	Cross Drainage Structure	
a)	Condition of head walls in Hume pipe culverts	'5'
b)	Condition of Vent Clearance	(5)
C)	Condition of railings/Slab/approach for Bridges	N.A.
Description of observation of CD works:		
found in good condition		
Remark if any: work is in good condition		
Overall Rating		
	Satisfactory (S) / Unsatisfactory (U)	S

Name of Officer: Ratnesh Paswan

E.E. Designation:

(Signature) **E. E.**