

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: *PWD Road - Purbani Lagunaha*

Hazards

Flood/Rain *Flood*

Division: *Circle - 1*

District: *West Champaran*

Actual Length (in km): *6.895*

Damage Length (in km): *0.715*

Damage Location/Chainage: *0.750 to 0.850 / 1.250 to 1.365*

Name of Scheme/Programme:

PMD/RY

Status of Project:

Under Agreement/End of Agreement

Sr. No.

Parameters to be Checked in Restoration work

Remarks: (S/U)

1.

Pavement (B/C)

3

a)

Condition of Surfacing

Description of observation:

In 215 approximately length of road, 20mm MSS done throughout.

b)

Adequate Thickness of pavement layers constructed

Description of observation:

only hot patch with LSS 30 II & 1/2 kg 30 II done at and where required

c)

Quality of Construction Material Used

Description of observation:

MSS surface material satisfactory.

d)

Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.

Description of observation:

No undulation.

e)

Compaction of flanks/ slope & raincuts

Description of observation:

No rain cuts

2

Cross Drainage Structure

N.A

a)

Condition of head walls in Hume pipe culverts

b)

Condition of Vent Clearance

c)

Condition of railings/Slab/approach for Bridges

Description of observation of CD works:

Remark if any:

Overall Rating

Satisfactory (S) / Unsatisfactory (U)

Satisfactory (S)

Name of Officer: *Rana Basen Kumar Singh*

Designation: *Executive Engineer*

23.06.2021

(Signature)