

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: PWD Road to Bistona Jagta		
Hazards	Flood/Rain Flood	
Division: Forbisganj	District: Araria	Actual Length (in km): 12.85 km
Damage Length (in km): 0.125 km	Damages Location/Chainage: 10.125 km 7th km	
Name of Scheme/Programme:	FDR	
Status of Project:	Under Agreement/Out of Agreement	
Sr. No.	Parameters to be Checked in Restoration work	Remarks : (S/U)
1.	Pavement (BT/CC) BT	
a)	Condition of Surfacing	S
Description of observation : Surface in good condition		
b)	Adequate Thickness of pavement layers constructed	S
Description of observation : C/S B Cr II - 100mm WBM Cr II - 75mm over all thickness 195mm MSS - 20mm		
c)	Quality of Construction Material Used	S
Description of observation : Quality of material satisfactory		
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	Not applicable
Description of observation : No P.C.C. provision		
e)	Compaction of flanks/ slope & raincuts	S
Description of observation :		
2	Cross Drainage Structure	
a)	Condition of head walls in Hume pipe culverts	S
b)	Condition of Vent Clearance	U
c)	Condition of railings/Slab/approach for Bridges	
Description of observation of CD works : Vent of H.P. Culvert not clear so but flow of water from v/s to d/s		
Remark if any:		

Overall Rating

Satisfactory (S) / Unsatisfactory (U)	Satisfactory
---------------------------------------	--------------

Name of Officer:

Bomdu Rajak

Designation:

Executive Engineer
R.W.D

Regional Laboratory Darbhanga

23/06/21
M.E.

31/06/21
(Signature)