

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: <u>Chamli to Rampur</u>		
Hazards	Flood/Rain	
Division: <u>Baisi</u>	District: <u>Purnea</u>	Actual Length (in km): <u>2.860 km</u>
Damage Length (in km): <u>0.068 km</u>	Damages Location/Chainage: <u>1.300 km</u>	
Name of Scheme/Programme:	<u>FDR (3054)</u>	
Status of Project:	Under Agreement/Out of Agreement	
Sr. No.	Parameters to be Checked in Restoration work	Remarks : (S/U)
1.	Pavement (BT/CC) <u>BT</u>	<u>S</u>
a)	Condition of Surfacing	<u>S</u>
Description of observation : <u>MSS surfacing work is in good condition</u>		
b)	Adequate Thickness of pavement layers constructed	<u>S</u>
Description of observation : <u>GSB Gr-II - 175mm WBM Gr-II - 75mm WBM Gr-III - 75mm MSS - 20mm</u>		
c)	Quality of Construction Material Used	<u>S</u>
Description of observation : <u>Good quality material used</u>		
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	<u>N.A.</u>
Description of observation : <u>N.A.</u>		
e)	Compaction of flanks/ slope & raincuts	
Description of observation : <u>Flank work in progress</u>		
2	Cross Drainage Structure	
a)	Condition of head walls in Hume pipe culverts	<u>S</u>
b)	Condition of Vent Clearance	<u>S</u>
C)	Condition of railings/Slab/approach for Bridges	<u>N.A.</u>
Description of observation of CD works : <u>CD work found in good condition</u>		
Remark if any: <u>work is in good condition</u>		

Overall Rating

Satisfactory (S) / Unsatisfactory (U)

S

Name of Officer: Ratnesh Paswan

Designation: E.E.

Ratnesh
24/06/21
E.E.

24-6-21
(Signature)
E.E.