

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD		
Name of Scheme: <u>Shadipur Bhutaha Dakshin path To Jahanpur</u>		
Hazards	Flood/Rain	
Division: <u>Baizi</u>	District: <u>Purmea</u>	Actual Length (in km): <u>2.022 km</u>
Damage Length (in km): <u>0.058 km</u>	Damages Location/Chainage: <u>0.550 km, 0.580 km</u>	
Name of Scheme/Programme: <u>FDR (3054)</u>		
Status of Project: <u>Under Agreement/Out of Agreement</u>		
Sr. No.	Parameters to be Checked in Restoration work	Remarks : (S/U)
1.	Pavement (BT/CC) <u>BT</u>	<u>S</u>
a)	Condition of Surfacing	<u>S</u>
Description of observation : <u>MSS Surfacing work is in good condition</u>		
b)	Adequate Thickness of pavement layers constructed	<u>S</u>
Description of observation : <u>GSB Gr II - 175 mm</u> <u>WBM Gr II - 75 mm</u> <u>WBM Gr III - 175 mm</u> <u>MSS - 20 mm</u>		
c)	Quality of Construction Material Used	<u>S</u>
Description of observation : <u>Good quality material used</u>		
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	<u>N.A.</u>
Description of observation : <u>N.A.</u>		
e)	Compaction of flanks/ slope & raincuts	
Description of observation : <u>Flank work in progress</u>		
2	Cross Drainage Structure	
a)	Condition of head walls in Hume pipe culverts	<u>N.A.</u>
b)	Condition of Vent Clearance	<u>S</u>
C)	Condition of railings/Slab/approach for Bridges	<u>N.A.</u>
Description of observation of CD works : <u>R.C.C Slab culvert found in good condition</u>		
Remark if any: <u>work is in good condition</u>		

Overall Rating

Satisfactory (S) / Unsatisfactory (U)	<u>S</u>
---------------------------------------	----------

Name of Officer: Ratnesh Paswan

Designation: E.E.

Bhumer
24/06/21
AE

22/21
24.6.21
(Signature)
E.E.