

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: <u>Ban Kota Swagth Kendra to Thalghali Henymen chowk via Kalapahan</u>		
Hazards	Flood/Rain	
Division : <u>Barsai</u>	District: <u>Katihar</u>	Actual Length (in km): <u>1.833</u>
Damage Length (in km): <u>0.331</u>	Damages Location/Chainage: <u>Near Culvert</u>	
Name of Scheme/Programme:	<u>PDR</u>	
Status of Project:	Under Agreement/Out of Agreement	
Sr. No.	Parameters to be Checked in Restoration work	Remarks : (S/U)
1.	Pavement (BT/CC)	
a)	Condition of Surfacing	<u>S</u>

Description of observation :

Good.

b) Adequate Thickness of pavement layers constructed

S

Description of observation :

PMC - 20 mm thickness

c) Quality of Construction Material Used

S

Description of observation :

Satisfactory

d)

Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.

S

Description of observation :

No defect

e)

Compaction of flanks/ slope & raincuts

Description of observation :

At some place, Raincut- found, needs to be repaired,

2

Cross Drainage Structure

a)

Condition of head walls in Hume pipe culverts

b)

Condition of Vent Clearance

C)

Condition of railings/Slab/approach for Bridges

S

Description of observation of CD works :

Remark if any:

Overall Rating

Satisfactory (S) / Unsatisfactory (U)

Satisfactory

Name of Officer:

Mahesh Pd Gupta.

Designation:

EE, RWD, Regional Lab
Pune

24/6/21 (Signature)
24/06/2021