

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: <u>Fulkaha to Nawabganj Road</u>		
Hazards	Flood/Rain	<u>Flood</u>
Division: <u>Forbesganj</u>	District: <u>Araria</u>	Actual Length (in km): <u>1.80</u>
Damage Length (in km): <u>0.050</u>	Damages Location/Chainage: <u>1.10 km</u>	
Name of Scheme/Programme:	<u>FDR 3054</u> ✓	
Status of Project:	Under Agreement/Out of Agreement	
Sr. No.	Parameters to be Checked in Restoration work	Remarks : (S/U)
1.	Pavement (BT/CC)	
a)	Condition of Surfacing	<u>3</u>
Description of observation : <u>At chainage 1.10 km length - 27 m</u> <u>CISB Gr II & WBM Gr III work done</u> <u>M.S.S. work not done</u>		
b)	Adequate Thickness of pavement layers constructed	<u>5</u>
Description of observation : <u>CISB Gr II - 100 mm</u> <u>WBM Gr III + 75 mm</u> <u>175 mm</u>		
c)	Quality of Construction Material Used	
Description of observation :		
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	<u>N.A</u>
Description of observation :		
e)	Compaction of flanks/ slope & raincuts	
Description of observation : <u>Earth work in shoulder in progress</u>		
2	Cross Drainage Structure	
a)	Condition of head walls in Hume pipe culverts	<u>N.A</u>
b)	Condition of Vent Clearance	
c)	Condition of railings/Slab/approach for Bridges	
Description of observation of CD works :		
<u>A.E. Told</u>		
Remark if any: <u>2nd Part of this road Permanent Restoration work</u> <u>Length 23m not executed due to Bridge to be constructed</u> <u>Under PMASy. Agreement done.</u>		

Overall Rating

Satisfactory (S) / Unsatisfactory (U)

S

Name of Officer

Bindu Rajak

Designation:

Executive Engineer

R.W.D.

Regional Laboratory Darbhanga

25/06/21
A.E.

(Signature)

25/06/21