

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: <u>Nawabganj Mansahi Leo Road to Santhal Tola</u>		
Hazards	Flood/Rain	
Division: <u>Marihari</u>	District: <u>Katihar</u>	Actual Length (in km): <u>1.227</u>
Damage Length (in km): <u>0.541</u>	Damages Location/Chainage: <u>-</u>	
Name of Scheme/Programme:	<u>FDR</u>	
Status of Project:	Under Agreement/Out of Agreement <u>Out of Agreement</u>	
Sr. No.	Parameters to be Checked in Restoration work	Remarks : (S/U)
1.	Pavement (BT/CC)	
a)	Condition of Surfacing	<u>S</u>
Description of observation : <u>BT work</u>		
b)	Adequate Thickness of pavement layers constructed	
Description of observation : <u>20 MM Mix seal surface — Satisfactory</u>		
c)	Quality of Construction Material Used	<u>S</u>
Description of observation :		
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement , Poor workmanship, etc.	<u>S</u>
Description of observation :		
e)	Compaction of flanks/ slope & raincuts	<u>-</u>
Description of observation : <u>No provision in the scheme</u>		
2	Cross Drainage Structure	
a)	Condition of head walls in Hume pipe culverts	<u>-</u>
b)	Condition of Vent Clearance	<u>-</u>
c)	Condition of railings/Slab/approach for Bridges	<u>-</u>
Description of observation of CD works : <u>No provision in the scheme .</u>		
Remark if any:		

Overall Rating

Satisfactory (S) / Unsatisfactory (U)

S

Name of Officer:

Ram Prabesh Sanyal

Designation:

T.A RWD
Work Circle Siwan

(Signature)

25.6.21

25/6/21
AC