

INSPECTION REPORT FOR FLOOD/RAIN DAMAGE ROAD

Name of Scheme:	Construction of Road from Gokhlapur to Durgapur via Bibiganj Gargama.		
Hazards:	Flood/Rain	Flood	
Division:	Fezbesganj	District:	Araria
Damage Length in Km:	0.50	Actual Length (in km):	7.00
Name of Scheme Programme:	FDR 3054	Damages Location/Chainage:	0.56, 0.85, 1.60, 2.00, 5.76 Km
Status of Project:	Under Agreement/Out of Agreement		
Sr. No.	Parameters to be Checked in Restoration work	Remarks : (S/U)	
1.	Pavement (BT/CC)	BT	
a)	Condition of Surfacing	S	
Description of observation : (i) Chainage 0.58 Km length 50m (ii) ch. 0.85 Km length 160m (iii) ch. 1.60 Km length 100m (iv) Ch. 2.00 Km length 110m, (v) ch 5.76 Km length 74m & G.S.B Done.			
b)	Adequate Thickness of pavement layers constructed		
Description of observation : Only G.S.B grading II 100mm work done w/B Gr. III & M.S.S. not done.			
c)	Quality of Construction Material Used	S	
Description of observation : G.S.B grading II			
d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	NA	
Description of observation :			
e)	Compaction of flanks/ slope & raincuts	S	
Description of observation :			
2	Cross Drainage Structure		
a)	Condition of head walls in Hume pipe culverts	-	
b)	Condition of Vent Clearance	U	
c)	Condition of railings/Slab approach for Bridges	S	
Description of observation of CD works :			

Remark if any: Permanent Restoration work in progress

Overall Rating

Satisfactory (S) / Unsatisfactory (U)

Satisfactory

Name of Officer

Bindu Rajak

Designation

Executive Engineer
R.W.D.

Regional Laboratory Darbhanga

[Signature]
26/06/21
A.S.

[Signature]
26/06/21