

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme: Dumna More To Amonia Road
 Hazards: Flood/Rain Flood
 Division: Forbesganj District: Araria Actual Length (in km): 4.30
 Damage Length (in km): 0.30 Damages Location/Chainage: 1.60 Km & 1.90 Km
 Name of Scheme/Programme: FDR 3054
 Status of Project: Under Agreement/Out of Agreement

Sr. No.	Parameters to be Checked in Restoration work	Remarks : (S/U)
1.	Pavement (BT/CC) <u>BT</u>	
a)	Condition of Surfacing <u>BT</u>	<u>S</u>

Description of observation : M.S.S. work not done

b)	Adequate Thickness of pavement layers constructed	<u>S</u>
----	---	----------

Description of observation : At chainage - 1.60 Km Length 218 m and 1.90 Km Length - 30m
As per gr-II 100mm
As per gr-III 75mm
175mm

c)	Quality of Construction Material Used	<u>S</u>
----	---------------------------------------	----------

Description of observation :

d)	Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.	<u>N.A</u>
----	---	------------

Description of observation :

e)	Compaction of flanks/ slope & raincuts	<u>S</u>
----	--	----------

Description of observation :

2	Cross Drainage Structure	<u>=</u>
a)	Condition of head walls in Hume pipe culverts	<u>-</u>
b)	Condition of Vent Clearance	<u>-</u>
c)	Condition of railings/Slab approach for Bridges	<u>-</u>

Description of observation of CD works :

Remark if any: A.E. Told S2m Permanent Restoration work not done due to Public hindrance

Overall Rating

Satisfactory (S) / Unsatisfactory (U)

S

Name of Officer

Bindu Rajak

Designation:

Executive Engineer

R.W.D. Regional Laboratory Darbhanga

(Signature)

25/06/21
A.E.
25/06/21