

③ F.D.R. - 20-21

MBNO-1398

Schedule XLV-Form No. 134

પ્રોજેક્ટના નામ:- નિર્મલગૃહ મિશન ટ્રસ્ટ માધ્યમ

DIVISION

જિલ્લા પંચાયત મહામંડળ અમી

SUB-DIVISION

Measurement Book

प्रमाणित किया जाता है कि इस
मापीयुक्त में कुल 50 (पचास) मशीन
से अधिक युक्त है जो भी ~~सुमन~~
अवगुण-प्रसाद सुमन काम अव
निर्मली के नाक से निर्गत किया
जाता है।

168
Executive Engineer
RWD Works Division
11/11/20

Sch. XLV-Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 1398

Name of Officer _____

Date of first entry _____

Date of last entry _____

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Restoration of Road				
	from Narmala to Muga Tola				
	Via Jasauli				
	(FDR Year - 2020-21)				
Agency:-	Departmental				
Authority:-	E.E, RWD, works Division,				
	Supaul				
Date of measurement:-	01.09.2020				
1. Laying Brick Bat in					

Damage Portion					
Ch. 6 m					
	1 X 10m	2m	X 0.9m	=	18.000m ³
	1 X 4m	2m	X 0.6m	=	4.800m ³
	1 X 12m	1.8m	X 0.9m	=	19.440m ³
Ch. 95 m					
	1 X 88m	$\frac{(3+2)}{2}$ m	X $\frac{(0.5+1.5+1)}{3}$ m	=	132.000m ³
	Total =				174.240m ³
01.09.2020	01/09/20				
J.E					

Continuation

$1 \times 44m \times 0.6m \times 0.9m = 23.760m^3$
 Ch. 95m
 $1 \times 18.5m \times 0.6m \times 0.6m = 6.660m^3$
 $1 \times 57m \times \left(\frac{0.6 + 0.75}{2} \right) m \times 0.6m = 23.085m^3$
 Total = 77.931m³
 J.R. 04/10/2020
 J.E.
 J.R. 04/10/20
 J.R.
 5/1X

Inspection Report for Flood Damage Work

Date :

1. Name of PIUs :- E.E. RWD, Works Division Supaul.
2. Name of Block/Road :- *Nirmali | Normali to Moya Tola via Jarauli*

A. For Road

1. Damage Location/Chainage : *6 m, 95 m*
2. Damage Length : *245 m*
3. Nature of Damage : *Due to flood*
4. Details of Restoration Works :
 - i. Material being used in Restoration work : *Brick Bats*
 - ii. Equipments/Tools being used in Restoration work : *JCB, Tractor, Roller*
 - iii. Procedure taken up in Restoration work : *Filling*
 - iv. Restored Length : *245 m*

B. For Bridge

5. Damage Location/Chainage :
6. Damage Length : *N.A*
7. Nature of Damage :
8. Details of Restoration Works :
 - i. Material being used in Restoration work :
 - ii. Equipments/Tools being used in Restoration work :
 - iii. Procedure taken up in Restoration work :
 - iv. Restored Length :

[Signature] *30/11/20*
[Signature] *30/11/20*
[Signature] *30/11/20*
Signature of JE/AE/EE

Am *30/11/20*
Signature
Executive Engineer
(Name of Inspector)
Rural Works Department
Work Division, Birpur