

TECHNICAL REPORT

Name of Work – FDR To Road From...Bhag. Jhunki to Bheleguri.

Head – FDR

Estimated cost – 27.97.74..... Lacs

The work done estimate has been framed for the restoration (motarable) of traffic for the above road which was damage during the year 2020-2021 flash flood.

(A) Source of materials

Brick Bats – Local Kiln

Fine sand – Local

Cement Bag – Local Market

Aggregate for G.S.B – Matigara (Silliguri) by road up to site.

Bamboo – Local

Earth – Private land from 1000m lead.

- (B) **Rate** - Carriage has been analyzed on minimum lead. Finished rate has been calculated without contractor's profit on MORD norms. Carriage of materials has been added to finished rate. Basic Rates are evaluated from rates approved by State schedule rate committee. 12% GST & 1% Labour cess has been added in the estimate in abstract part.

Sanction of estimate is much needed for payment of the work which was already done.

Scmp
25/11/20 -
J.E
R.W.D
Kishanganj-1

Scmp
25/12/20
A.E
R.W.D
Kishanganj-1

C
25/12
E.E
R.W.D
Kishanganj-1

Inspection Report for Flood damage work

Date:

1. Name of PIUs- Executive Engineer RWD works division Kishanganj

2. Name of Block/Road- Terhagachh/ Bhag Jhumki to Bhelageri,
1st cutting.

A. For Road

1. Damage Location/Chainage : 0.200 Km.

2. Damage Length : 90 m.

3. Nature of Damage : washed out, flank damage.

4. Details of Restoration :

i Material being used in Restoration

: Local sand, brick bats -

ii Equipment/Tools being used in Restoration works:

: Tractor.

iii Procedure taken up in Restoration works

: manual.

iv Restored Length

: 90.

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works

iv Restored Length

N.A.

Signature
12/12/20-
Signature of JE/AF/EE

Signature
12/12/20

Signature
12/12

Signature
12/12/20

(Name of Inspector)

Scanned by CamScanner

Inspection Report for Flood damage work

Date:

1. Name of PIUs- Executive Eng. RWD works division, Kishanganur.

2. Name of Block/Road- Terhegachh | Bhagthunki to Bhelaguri, 2nd cutting.

A. For Road

1. Damage Location/Chainage : 5 - 80 km .

2. Damage Length : 90 m .

3. Nature of Damage : Washed out flank damage .

4. Details of Restoration :

i Material being used in Restoration : Brick bats .

ii Equipment/Tools being used in Restoration works: Trowel :

iii Procedure taken up in Restoration works : manual .

iv Restored Length : 90 m .

B. For Bridge

1. Damage Location/Chainage : } N-A .

2. Damage Length : }

3. Nature of Damage : }

4. Details of Restoration : }

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

Signature of JE/AE/EE
12/12/20

12/12/20

12/12

Signature

(Name of Inspector)

Abstract of Cost

Name of Work:- Bhag Jhunki to Bhelaguri

Block :- Terhagachh

District:- Kishanganj

S.L No.	Name of cutting of roads	Chainage in Km	Length in metre	Amount (In Rs.)
1	Bhag Jhunki to Bhelaguri 1st Cutting	0.20	90.00	Rs 1924580.00
2	Bhag Jhunki to Bhelaguri 2nd Cutting	5.80	90.00	Rs 872594.00
	Total Cost=			Rs 2797174.00

6921
25/12/20 -
J.E

RWD
Terhagachh

25/12/20

A.E
R.W.D
Terhagachh

C
25/12

E.E
R.W.D
Kishanganj - I

Technically approved for ₹ = 27,97,174=00

(Rs. Twenty seven lacs ninety seven thousand and one hundred

Seventy four) only.

25/12/21