

## TECHNICAL REPORT

Name of Work - FDR To Road From.....

Head - FDR

Estimated cost - 31.54738 Lacs

The work done estimate has been framed for the restoration (motorable) of traffic for the above road which was damage during the year 2020-2021 flash flood.

**(A) Source of materials**

Brick Bats - Local Kiln

Fine sand - Local

Cement Bag - Local Market

Aggregate for G.S.B - Matigara (Silliguri) by road up to site.

Bamboo - Local

Earth - Private land from 1000m lead.

- (B) Rate** - Carriage has been analyzed on minimum lead. Finished rate has been calculated without contractor's profit on MORD norms. Carriage of materials has been added to finished rate. Basic Rates are evaluated from rates approved by State schedule rate committee. 12% GST & 1% Labour cess has been added in the estimate in abstract part.

Sanction of estimate is much needed for payment of the work which was already done.

Sd/-  
25/12/20  
J.E

R.W.D  
Kishanganj-1

Sd/-  
25/12/20

A.E  
R.W.D  
Kishanganj-1

Sd/-  
25/12/20

E.E  
R.W.D  
Kishanganj-1

Inspection Report for Flood damage work

Date:

1. Name of PIUs- Executive Eng. RWD works division Kishanganj-1.  
2. Name of Block/Road- Terhagachh / Hawakol Khurd to dom sadak  
1st cutting.

**A. For Road**

1. Damage Location/Chainage : 0.800 km.  
2. Damage Length : 40 m.  
3. Nature of Damage : washed out, flank damage.  
4. Details of Restoration :  
i Material being used in Restoration : Brick bats -  
ii Equipment/Tools being used in Restoration works: Trowel -  
iii Procedure taken up in Restoration works : manual.  
iv Restored Length : 40 m.

**B. For Bridge**

1. Damage Location/Chainage :  
2. Damage Length :  
3. Nature of Damage :  
4. Details of Restoration :  
i Material being used in Restoration :  
ii Equipment/Tools being used in Restoration works:  
iii Procedure taken up in Restoration works :  
iv Restored Length :

Signature of JE/AE/EE

12/12/20

12/12/20

12/12

Signature

(Name of Inspector)

## Inspection Report for flood damage work

Date:

1. Name of PIUs- Executive Eng. RWD works division, Kishanganj-1.  
2. Name of Block/Road- Terhagachh | Hawakol Khurd to dom sadak road, 2nd cutting.

### A. For Road

1. Damage Location/Chainage : 1.20 km .  
2. Damage Length : 100 m .  
3. Nature of Damage : washed out, flank damage .  
4. Details of Restoration :  
i Material being used in Restoration : Local sand, brick bats, bamboo .  
ii Equipment/Tools being used in Restoration works: Tractor .  
iii Procedure taken up in Restoration works : manual .  
iv Restored Length : 100 m .

### B. For Bridge

1. Damage Location/Chainage :  
2. Damage Length :  
3. Nature of Damage :  
4. Details of Restoration :  
i Material being used in Restoration :  
ii Equipment/Tools being used in Restoration works:  
iii Procedure taken up in Restoration works :  
iv Restored Length :

Signature of JE/AE/EE

6021  
12/12/20

12/12/20

12/12

Signature

12/12/20

(Name of Inspector)

## Inspection Report for flood damage work

Date:

1. Name of PIUs- Executive, Eng. RWD works division, Kishanganj-4.  
2. Name of Block/Road- Terhagachh / Hawakul Khurd to dom sadak,  
3rd cutting.

### A. For Road

1. Damage Location/Chainage : 2-20 km.  
2. Damage Length : 40m.  
3. Nature of Damage : washed out, flank damage.  
4. Details of Restoration :  
i Material being used in Restoration : Brick bats.  
ii Equipment/Tools being used in Restoration works: Tractor,  
iii Procedure taken up in Restoration works : manual.  
iv Restored Length : 40m.

### B. For Bridge

1. Damage Location/Chainage :  
2. Damage Length :  
3. Nature of Damage :  
4. Details of Restoration :  
i Material being used in Restoration :  
ii Equipment/Tools being used in Restoration works:  
iii Procedure taken up in Restoration works :  
iv Restored Length :

Signature of JE/AF/EE

12/12/20 - 12/12/20 C. 12/12

Signature

(Name of Inspector)

## Abstract of Cost

Name of Work:- Hawakol Khurd to Dom Sarak Road

Block :- Terhagachh

District:- Kishanganj

S.L No.	Name of cutting of roads	Chainage in Km	Length in metre	Amount (In Rs.)
1	Hawakol Khurd to Dom Sarak Road 1st Cutting	0.80	40.00	Rs 349038.00
2	Hawakol Khurd to Dom Sarak Road 2nd Cutting	1.20	100.00	Rs 2402368.00
3	Hawakol Khurd to Dom Sarak Road 3rd Cutting	2.20	40.00	Rs 403332.00
Total Cost=				Rs 3154738.00

25/12/20

J.E

RWD

Terhagachh

25/12/20

A.E

R.W.D

Terhagachh

25/12

E.E

R.W.D

Kishanganj - I

Technically approved for ₹: 31,54,738 = 00 .

(Rs. Thirty one Lacs, fifty four thousand and seven hundred

thirty eight) only .

25/1/21