

TECHNICAL REPORT

Name of Work - FDR To Road From L027- To2 to Bhagbhari (VR27).

Head - FDR

Estimated cost - 64.53487 Lacs

The work done estimate has been framed for the restoration (motarable) of traffic for the above road which was damage during the year 2020-2021 flash flood.

(A) Source of materials

Brick Bats - Local Kiln

Fine sand - Local

Cement Bag - Local Market

Aggregate for G.S.B - Matigara (Silliguri) by road up to site.

Bamboo - Local

Earth - Private land from 1000m lead.

- (B) Rate - Carriage has been analyzed on minimum lead. Finished rate has been calculated without contractor's profit on MORD norms. Carriage of materials has been added to finished rate. Basic Rates are evaluated from rates approved by State schedule rate committee. 12% GST & 1% Labour cess has been added in the estimate in abstract part.

Sanction of estimate is much needed for payment of the work which was already done.

Sad
25/12/20-
J.E
R.W.D
Kishanganj-1

25/12/20
A.E
R.W.D
Kishanganj-1

C
25/12
E.E
R.W.D
Kishanganj-1

Inspection Report for flood damage work

Date:

1. Name of PIUs-

Executive Engineer RWD(W) Keshavnagar-1)

2. Name of Block/Road-

Teshayachh) 2027 to Bharkhari 1st cutting

A. For Road

1. Damage Location/Chainage : 0.0

2. Damage Length : 150 m.

3. Nature of Damage : washout

4. Details of Restoration :

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

Brickbat sandbags
Manually Tractor
150 m.

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

N.A.

Signature of JE/AE/EE

Soni
13/11/2020

Signature

13/11/2020

(Name of Inspector)

Inspection Report for flood damage work

Date:

1. Name of PIUs- Executive Eng. works division, Kishanganj-1.

2. Name of Block/Road- Terhagachh/ Lo 27-T 02 to Bhagbhari.
2nd cutting.

A. For Road

1. Damage Location/Chainage : 0.300 km
2. Damage Length : 40m
3. Nature of Damage : washed out flank damage
4. Details of Restoration :
 - i Material being used in Restoration : sand bags, brick bats, bamboo
 - ii Equipment/Tools being used in Restoration works: Tractor
 - iii Procedure taken up in Restoration works : manual
 - iv Restored Length : 40m

B. For Bridge

1. Damage Location/Chainage : { N/A
2. Damage Length : {
3. Nature of Damage : {
4. Details of Restoration :
 - i Material being used in Restoration :
 - ii Equipment/Tools being used in Restoration works:
 - iii Procedure taken up in Restoration works :
 - iv Restored Length :

Signature of JE/AE/EE
12/12/20

Signature
12/12/20

Signature
12/12

Signature
12/12/20

(Name of Inspector)

Inspection Report for flood damage work

Date:

1. Name of PIUs- Executive, Eng. RWD works division, Kishanganagar.

2. Name of Block/Road- Terhaga chh | L027- To2 to bharbhari, 3rd cutting.

A. For Road

1. Damage Location/Chainage : 1.0 km
2. Damage Length : 100 m
3. Nature of Damage : washed out flank damage.
4. Details of Restoration :
 - i Material being used in Restoration : Sand bag, brick bats, bamboo.
 - ii Equipment/Tools being used in Restoration works: Tractor.
 - iii Procedure taken up in Restoration works : manual.
 - iv Restored Length : 100 m

B. For Bridge

1. Damage Location/Chainage :
2. Damage Length : }
3. Nature of Damage : N-A.
4. Details of Restoration :
 - i Material being used in Restoration :
 - ii Equipment/Tools being used in Restoration works:
 - iii Procedure taken up in Restoration works :
 - iv Restored Length :

Signature of JE/AE/EE
12/12/20

Signature
12/12/20

Signature
12/12

Signature
12/12/20

(Name of Inspector)

Inspection Report for flood damage work

Date:

1. Name of PIUs- Executive. Eng. RWD works division, Kishanganj-1.

2. Name of Block/Road- Terhagachh / L027- T02 to Bhabhari, 4th cutting.

A. For Road

1. Damage Location/Chainage : 1-60 km.

2. Damage Length : 90 m.

3. Nature of Damage : washed out, flank damage.

4. Details of Restoration :

i Material being used in Restoration : Asch bet.

ii Equipment/Tools being used in Restoration works: Tractor.

iii Procedure taken up in Restoration works : manual.

iv Restored Length : 90 m.

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length : N.A.

3. Nature of Damage : N.A.

4. Details of Restoration :


i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

Signature of JE/AEE -  12/12/20

 12/12


Signature

(Name of Inspector)

Inspection Report for flood damage work

Date:

1. Name of PIUs- Executive Eng. RWD Works division, Kishanganj

2. Name of Block/Road- Terhagachh/ L027-T02 to Bhanbhari,
5th cutting.

A. For Road

1. Damage Location/Chainage : 3.00 km
2. Damage Length : 150m
3. Nature of Damage : washed out flank damage.
4. Details of Restoration :
 - i Material being used in Restoration : brick bats.
 - ii Equipment/Tools being used in Restoration works: Tractor.
 - iii Procedure taken up in Restoration works : manual.
 - iv Restored Length : 150m.

B. For Bridge

1. Damage Location/Chainage :
2. Damage Length : { N.A
3. Nature of Damage : {
4. Details of Restoration :
 - i Material being used in Restoration :
 - ii Equipment/Tools being used in Restoration works:
 - iii Procedure taken up in Restoration works :
 - iv Restored Length :

Signature of JE/AF/EE

Sami
12/12/20

12/12/20

12/12

Signature

(Name of Inspector)

Abstract of Cost

Work:- L027-T02 to Bharbhari (VR27)

Block:- Terhagachh

District:- Kishanganj

S.L No.	Name of cutting of roads	Chainage in Km	Length in metre	Amount (In Rs.)
1	L027-T02 to Bharbhari (VR27) 1st cutting	0.00	150.00	Rs 872594.00
2	L027-T02 to Bharbhari (VR27) 2nd cutting	0.30	40.00	Rs 175204.00
3	L027-T02 to Bharbhari (VR27) 3rd cutting	1.00	100.00	Rs 3219840.00
4	L027-T02 to Bharbhari (VR27) 4th cutting	1.60	90.00	Rs 872594.00
5	L027-T02 to Bharbhari (VR27) 5th cutting	3.00	150.00	Rs 1313255.00
Total Cost=				Rs 6453487.00

Sand
25/12/20 -
J.E
RWD
Terhagachh


25/12/20
A.E
R.W.D
Terhagachh


25/12
E.E
R.W.D
Kishanganj - I

Technically approved for ₹ 64,53,487 = 60 .

(Rs. Sixty four Lacs fifty three thousand and Four hundred

eighty seven) only .


25/12/20