

Inspection Report for flood damage work

Date:

1. Name of PIUs- Executive Eng. RWD works div. Krishnagang-1.

2. Name of Block/Road- Terhagachh/ To 1 to Khajurbari.

A. For Road

1. Damage Location/Chainage : 100 km.

2. Damage Length : 36 m.

3. Nature of Damage : washed out flank damage.

4. Details of Restoration :

i Material being used in Restoration

: brick bats, local sand
filling, H.P.

ii Equipment/Tools being used in Restoration works:

: tractor.

iii Procedure taken up in Restoration works

: manual.

iv Restored Length

: 36 m.

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

{ N.A. }

Signature of JE/AE/EE

11/12/20

11/12

11/12/20

Signature

(Name of Inspector)

of work :-

T01 to Khujurbari

Add 12 % GST	Rs 72754.00
Add 1 % L. Ces	Rs 6063.00
Total Cost	Rs 685103.00

Kishanganj-1

Kishanganj-1

Kishanganj - I

Technically approved for ₹. 6,85,103 = 00

(Rs:- Size Lacs ~~eighty five~~ thousand and one hundred three) only.

25/1/21