

TECHNICAL REPORT

Name of Work – FDR To Road From.....

Head – FDR

Estimated cost – 25.26470 Lacs

The work done estimate has been framed for the restoration (motarable) of traffic for the above road which was damage during the year 2020-2021 flash flood.

(A) Source of materials

Brick Bats – Local Kiln

Fine sand – Local

Cement Bag – Local Market


Aggregate for G.S.B – Matigara (Silliguri) by road up to site.

Bamboo – Local

Earth – Private land from 1000m lead.

- (B) **Rate** - Carriage has been analyzed on minimum lead. Finished rate has been calculated without contractor's profit on MORD norms. Carriage of materials has been added to finished rate. Basic Rates are evaluated from rates approved by State schedule rate committee. 12% GST & 1% Labour cess has been added in the estimate in abstract part.


Sanction of estimate is much needed for payment of the work which was already done.


J.E.

R.W.D
Kishanganj-1


A.E.

R.W.D
Kishanganj-1


E.E.

R.W.D
Kishanganj-1

Inspection Report for flood damage work

Date:

1. Name of PIUs- Executive Eng. RWD works division, Kishanpur-1.
2. Name of Block/Road- Terhagachh | Kudheli to baluadangi, 1st cutting.

A. For Road

1. Damage Location/Chainage : 2.00 km.
2. Damage Length : 85 * 90 m.
3. Nature of Damage : washed out flank damage.
4. Details of Restoration :
i Material being used in Restoration : local sand, brick bats.
ii Equipment/Tools being used in Restoration works: Tractor.
iii Procedure taken up in Restoration works : manual
iv Restored Length : 90

B. For Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration :
i Material being used in Restoration :
ii Equipment/Tools being used in Restoration works:
iii Procedure taken up in Restoration works :
iv Restored Length :
- N.A.

Signature of JE/AE/EE
12/12/20

Signature
12/12/20

Signature
12/12

Signature
12/12/20

(Name of Inspector)

Inspection Report for flood damage work

Date:

1. Name of PIUs- Executive Eng. RWD works division, Krishnagang-1.

2. Name of Block/Road- Kudheli to balundangi, 2nd cutting.

A. For Road


1. Damage Location/Chainage : 2.20 km.
2. Damage Length : 190 m.
3. Nature of Damage : washed out flank damage.
4. Details of Restoration :
 - i Material being used in Restoration : Brick bats.
 - ii Equipment/Tools being used in Restoration works: Tractor.
 - iii Procedure taken up in Restoration works : manual.
 - iv Restored Length : 190 m.

B. For Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration :
 - i Material being used in Restoration :
 - ii Equipment/Tools being used in Restoration works:
 - iii Procedure taken up in Restoration works :
 - iv Restored Length :

Signature of JE/AE/EE


12/12/20


12/12


Signature

(Name of Inspector)

Inspection Report for flood damage work

Date:

1. Name of PIUs- Executive Eng. RWD works division, Kishengam-1.

2. Name of Block/Road- Terhagachh | kudheli to baluedangi, 3rd cutting

A. For Road

1. Damage Location/Chainage : 22 - 50 km.

2. Damage Length : 40 m.

3. Nature of Damage : Flank damage.

4. Details of Restoration :

i Material being used in Restoration : local sand, brick bats.

ii Equipment/Tools being used in Restoration works: Tractor.

iii Procedure taken up in Restoration works : manual.

iv Restored Length : 40 m.

B. For Bridge

1. Damage Location/Chainage : { N-A.

2. Damage Length : { N-A.

3. Nature of Damage : { N-A.

4. Details of Restoration : { N-A.

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

Signature of JE/AE/EE
12/12/20

Signature
12/12/20

Signature
12/12


Signature
12/12/20


(Name of Inspector)


Abstract of Cost

Name of Work:- Kudheli to Balwadangi
Block :- Terhagachh
District:- Kishanganj

S.L No.	Name of cutting of roads	Chainage in Km	Length in metre	Amount (In Rs.)
1	Kudheli to Balwadangi 1st cutting	2.00	90.00	Rs 948219.00
2	Kudheli to Balwadangi 2nd cutting	2.20	190.00	Rs 1324525.00
3	Kudheli to Balwadangi 3rd cutting	2.25	40.00	Rs 253726.00
Total Cost=				Rs 2526470.00


25/12/20 -
J.E
RWD
Terhagachh


25/12/20
A.E
R.W.D
Terhagachh


25/12
E.E
R.W.D
Kishanganj - I

Technically approved for ₹ 25,26,470 = 00 .

(Rs. Twenty five Lacs twenty six thousand and Four hundred
Seventy.....) only .


25/12/21