

TECHNICAL REPORT

Name of Work – FDR To Road From... Gangaon to miyapur...

Head – FDR

Estimated cost – 22.79,441= Laes

The work done estimate has been framed for the restoration (motarable) of traffic for the above road which was damage during the year 2020-2021 flash flood.

(A) Source of materials

Brick Bats – Local Kiln

Fine sand – Local

Cement Bag – Local Market


Aggregate for G.S.B – Matigara (Silliguri) by road up to site.

Bamboo – Local


Earth – Private land from 1000m lead.

- (B) Rate - Carriage has been analyzed on minimum lead. Finished rate has been calculated without contractor's profit on MORD norms. Carriage of materials has been added to finished rate. Basic Rates are evaluated from rates approved by State schedule rate committee. 12% GST & 1% Labour cess has been added in the estimate in abstract part.

Sanction of estimate is much needed for payment of the work which was already done.


25/12/20-
J.E.
R.W.D
Kishanganj-1


25/12/20
A.E.
R.W.D
Kishanganj-1


25/12/20
E.E.
R.W.D
Kishanganj-1

Inspection Report for flood damage work

Date:

1. Name of PIUs- Executive Engineer RWD works div, Kishanganj-1.

2. Name of Block/Road- Tertagachh/ Gargaon to miyapur, 1st cutting.

A. For Road

1. Damage Location/Chainage : 1 km.

2. Damage Length : 30 m.

3. Nature of Damage : washed out, flank damage.

4. Details of Restoration :

i Material being used in Restoration Local sand, brick bats, bamboo-

ii Equipment/Tools being used in Restoration works: Tractor.

iii Procedure taken up in Restoration works : manual.

iv Restored Length : 30 m.

B. For Bridge

1. Damage Location/Chainage : N.A.

2. Damage Length : N.A.

3. Nature of Damage : N.A.

4. Details of Restoration :

i Material being used in Restoration :


ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

Signature of JE/AE/EE


12/12/20


12/12


Signature

(Name of Inspector)

Inspection Report for Flood damage work

Date:

1. Name of PIUs- Exe. Engineers RWD works division, Kishanganj-1.

2. Name of Block/Road- Terhagachh/ Gargam to miyapur, 2nd cuttup.

A. For Road

1. Damage Location/Chainage : 1-40 km.

2. Damage Length : 30 m.

3. Nature of Damage : We shed out, flank damage.

4. Details of Restoration :

i Material being used in Restoration : Local sand, brick bats.

ii Equipment/Tools being used in Restoration works: Tractor :

iii Procedure taken up in Restoration works : none used :

iv Restored Length : 30 m.

B. For Bridge

1. Damage Location/Chainage : { N.A.

2. Damage Length : { N.A.

3. Nature of Damage : { N.A.

4. Details of Restoration :

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

Signature of JE/AE/EE

12/11/20

12/12/20 C 12/12

Signature

(Name of Inspector)

Inspection Report for Flood damage work

Date:

1. Name of PIUs- Exe. Engineer RWD works division, Kishanganj
2. Name of Block/Road- Terhagachh/ Gargaon to Mityapur, 3rd cut-off.

A. For Road

1. Damage Location/Chainage : 1.900 km.
2. Damage Length : 40 m.
3. Nature of Damage : washed out, flank damage.
4. Details of Restoration :
i Material being used in Restoration : Local sand, brick bats, bamboo.
ii Equipment/Tools being used in Restoration works: Tractor.
iii Procedure taken up in Restoration works : manual.
iv Restored Length : 40 m.

B. For Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration :
i Material being used in Restoration :
ii Equipment/Tools being used in Restoration works:
iii Procedure taken up in Restoration works :
iv Restored Length :

Signature of JE/AE/EE

Sanj
12/12/20
12/12/20

C
12/12

Signature

(Name of Inspector)

Scanned by CamScanner

Abstract of Cost

Work:- Gargaon to Miya Tola

Block :- Terhagachh

District:- Kishanganj

S.L No.	Name of cutting of roads	Chainage in Km	Length in metre	Amount (In Rs.)
1	Gargaon to Miya Tola 1st Cutting	1.00	30.00	Rs 472205.00
2	Gargaon to Miya Tola 2nd Cutting	1.40	30.00	Rs 745382.00
3	Gargaon to Miya Tola 3rd Cutting	1.90	40.00	Rs 1061854.00
Total Cost=				Rs 2279441.00

Sanj
25/12/20 -

J.E

RWD

Terhagachh

Sanj
25/12/20

A.E

R.W.D

Terhagachh

Sanj
25/12

E.E

R.W.D

Kishanganj - I

Technically approved for ₹ 22,79,441 = 20 .

(Rs. Twenty Lacs seventy thousand and four hundred

Forty one) only .

Sanj
25/12/20