

F.D.R.

Baikunth pu

Schedule XLV-Form No. 134

Part- 3


DIVISION

SUB-DIVISION

pg. B.Nb-553

MEASUREMENT BOOK

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost.					
Item 1. Providing brick bats belled					
2m ditches, - - - - - all					
complete job.					
193.13 m ³ @ Rs 2412.11/m ³ Rs. 4,65,851.00					
Item 2. Providing & laying mmm					
210 MRP Hume Pipe - - - job					
5.00 m @ Rs. 2744.50/m - - - Rs. 13,722.50					
					Total Rs. 4,79,573.50
 23/01/21				 23/01/21	

Name of Work - Movable Work in Road from					
Raj Narain Singh Ke Ghar se Uchya					
Madhya Vidyalay Champura Haradiya					
Road, damaged due to Heavy rain/flood					
for Year 2020-2021					
Authority - E. E. B. & D. Works Division,					
Gopalganj-2					
Agency - Departmental Work					
Measurement					
Item 1. Providing brickbats belled 2m					
ditches, including all cost of labour					
and materials all complete job.					
Ch - 0m To	1	7.00	1.50	1.00 m ³	10.50 m ³
00.00 m -	1	8.00	0.60	1.00 =	4.80 m ³
Total					15.30 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	-	-	$= 15.30 m^3$
	1	10.00	2.00	2.05	$= 61.50 "$
	1	12.00	2.50	2.05	$= 61.50 "$
	1	20.00	1.65	1.40	$= 46.20 m^3$
	1	14.00	1.60	1.20	$= 26.88 "$
	1	6.00	1.50	1.20	$= 10.80 "$
	1	8.00	2.00	1.25	$= 20.00 "$
	1	10.00	2.30	1.60	$= 36.80 "$
	1	15.00	1.80	1.20	$= 32.40 m^3$
	1	16.00	1.20	1.20	$= 23.04 "$
	1	20.00	1.40	1.50	$= 42.00 "$
	1	23.00	1.80	1.10	$= 45.54 "$
	1	25.00	1.20	0.60	$= 18.00 "$
	1	14.00	1.50	0.50	$= 10.50 m^3$
	1	8.00	1.62	0.60	$= 7.78 "$
	1	9.00	1.25	0.55	$= 6.20 "$
	1	11.00	1.20	0.20	$= 2.64 "$
	1	13.00	1.30	0.60	$= 10.14 "$
	1	15.00	1.85	0.90	$= 24.98 m^3$
	1	18.00	1.60	1.40	$= 40.32 m^3$
	1	26.00	2.50	1.90	$= 123.50 m^3$
Less for H.P	271.58	1.23	1.23	5.00	$= 23.90 m^3$
				Total =	$642.11 m^3$
Item 2. Providing and laying 100 mm Dia					
N.P. Hume Pipe in single row - - job					
	8x1	2.50 m	-	-	$= 20.00 m$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
Item 1.	Providing bricks/bals billed				
2nd ditches - - all complete job					
642.11 m ³	@ Rs	2412.11/m ³	Rs	15,48,840.00	
Item 2.	Providing and laying				
100mm Dia NP3 Hume Pipe - - job					
20.00 m	@ Rs	2744.50/m	Rs	54,890.00	
				Total Rs	16,03,730.00
 <u>23/01/2021</u> 		 <u>23/01/21</u>			