

F.D.R.

Baikunth pu

Schedule XIV-Form No. 134

Part - 3

DIVISION

SUB-DIVISION

29-B-10-553

MEASUREMENT BOOK

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work — Motorable Work in Road from					
Sonwalia Pk. Pul. Se. Ishla Singh					
Ke. Ghor. Hole. Hue. Sonwalia Khor					
Pul Tak, damaged due to Heavy					
rain/flood for Yr. 2020-21					
Authority — E. E. R. & D. Works Division,					
Gopalgarh-2.					
Agency — Departmental Work.					
Measurement					
Item 1. Providing brick bats ballbed and ditches					
including all sort of labour & material, all complete job.					
Ch — 0m 15'	1	15.00	1.50	1.60	25.80 m ³
turning —	1	14.00	2.00	0.60	16.80 "
	1	17.00	1.60	0.50	13.60 "
	1	19.00	2.00	0.85	32.30 "
	1	30.00	3.00	1.60	144.00 m ³
	1	14.00	2.00	1.40	49.00 "
	1	30.00	2.50	1.10	82.50 "
	1	81.00	1.50	0.85	26.78 "
	1	19.00	1.80	1.20	41.04 "
	1	30.00	3.00	1.20	108.00 m ³
	1	25.00	1.80	1.20	45.00
	1	30.00	1.60	1.60	76.80
Less for H.P.	1.58	1.23	1.23	0.98	(-) 2.27 m ³
				Total =	662.34 m ³

Continuation

57

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 2. Providing & laying 100mm Dia					
NP3 Mume Pipe - - - job					
4	2.50 m	- - -	- - -	=	<u>10.00 m</u>
(Pld) 23/01/2021					
ABSTRACT OF COST.					
Item 1. Providing brick bats filled					
2nd ditches - - - complete job					
662.34 m ³ @ Rs 2412.11/m ³ - -					Rs 15,97,637.10
Item 2. Providing and laying 100mm					
Dia NP3 Mume Pipe - - - job					
10.00 m @ Rs 2744.50/m - - -					Rs 27,445.00
(Pld) 23/01/2021				Total Rs 16,25,082.10	
23/01/2021					