

FOR 2020-21

Schedule XLV Form N.134.

P.W.D. N/100 - primary school Sadhna to Nautolia.

NAYAGACHHIA

DIVISION

RANBACHHOWK

SUB DIVISION

MEASUREMENT BOOK

551

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

FDR-2020-21

Name of work - Palsy Road Sadhwa

To Navtoli -

Length - 0.594 km.

Agency - Departmental

Authority - E.E. P.W.D. CW Division

Nagachhia.

date of entry - 12/08/2020

Revised measurement

to provide sand bag
with sand and labour
including carriage,
laying, filling, etc. all
Completed job as per
specification & direction
of E/I.

CH: 0m to 15m R.H.S. $2 \times 7.5m \times 2.60 + 1.90 \times 0.30 = 10.13m^3$

CH: 20m to 40m R.H.S. $2 \times 10m \times 2.40 + 1.60 \times 0.30 = 12m^3$

CH: 40m to 60m R.H.S. $2 \times 10m \times 2.40 + 1.60 \times 0.30 = 12m^3$

CH: 70m to 120m R.H.S. $2 \times 20m \times 2.50 + 1.80 \times 0.30 = 25.8m^3$

CH: 130m to 150m R.H.S. $2 \times 10m \times 2.50 + 1.80 \times 0.30 = 12.90m^3$

CH: 190m to 200m $2 \times 10m \times 2.60 + 1.80 \times 0.30 = 13.20m^3$

Total Qty: 86.03m³

(Continuation) Qty 25306m³

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
प्रमण्डल नवागछिया

29/8/2020

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
					ABSTRACT OF COST
$\frac{1}{5.2.53}$					providing sandbag
					with sand and labour
					including carriage taking
					filling etc all completed
					Job as per specification
					and direction of E/I
					Some City side Tur.
					P-01
					2530 bags @ 31.22/cwt Rs = 78,987.00
					Add. Cost @ 12% Rs = 9478.00
					Add. L. cost @ 1.1% Rs = 790.00
					S-f @ 10% Rs = 1219.00
					Total Rs = 90500.00
					29/8/020
					RR
					16/11/2020
					20/3/2021
					कार्यपालक अभियन्ता
					प्रामाण्य कार्य विभाग
					कार्य प्रमण्डल नवगछिया

(Continuation)

Inspection Report For Flood Damage Work

Date :- 02/03/2021

1. Name of PIU - Executive Engineer R.W.D. work Division Naugachhia.
2. Name of Block/Road :- Rangrachowal pmsy Sadhu to Moratia -
 - A. For Road ✓ CH: 0 to 15m, 20 to 40m, 40 to 60m 70m to 120m, 130m to 150m, 180m to 200m
 1. Damage location/Chainage
 2. Damage length - (135m) 15m, 20m, 20m, 40m, 20m, 20m
 3. Nature of Damage Erosion by Flood water
 4. Details of Restoration Works
 - (i) Material being used in Restoration Works: (Local sand, Ecobags)
 - (ii) Equipment's/Tools Being used in Restoration Works:
 - (iii) Procedure Taken up in Restoration Works:
 - (iv) Restored Length: 135m (clank / shoulder & pot patch.)
- B. For Bridge
 1. Damage Location/Chainage
 2. Damage length
 3. Nature of Damage
 4. Details of Restoration Works
 - (I) Material being used in Restoration Works:
 - (II) Equipment's/Tools Being used in Restoration Works:
 - (III) Procedure Taken up in Restoration Works:
 - (IV) Restored Length:
- C. Requirement of New CD/Bridges
 - (I) Name of Road:
 - (II) Location/Chainage
 - (III) Type of CD Work/Length required

Notes:-

- Upload one Photograph of damaged portion if available
- Attach minimum Two Photograph (during restoration & after restoration) photographs should be Geotags and at Least one Photo be captured in selfie mode.
- Restoration work has been done during flood season, but at present exact measurement can't be possible as per actual work done.

Signature of JE/AE/EE

R. W. D.
23/02

Executive Engineer
R. W. D., W. D. Naugachia

Signature

(Name of Inspector)

R. W. D.
23/02
JE

R. W. D.
23/02

R. W. D.
23/02
JE

R. W. D.
02.03.21
A.E

R. W. D.
02/03/21
AE