

FDR

DISTRICT :- DARBHANGA

BLOCK :- BAHERI

Name of Raad :- PWD Krishnamath to Bhadauliya

Length of the Road:- 3.330 KM.
Effective Length 0.450 KM.

GENERAL ABSTRACT OF COST

Sl No.	Item of Work	Amount
		(in Rs.)
1	Cost for restoration	24,75,996.04
2	Add 12 % GST	2,97,119.53
3	Add 1 % Labour Cess	24,759.96
4	Seigniorage Fee	1,40,916.60
	Total cost:-	29,38,792.12

Say Rs. 29,38,792 = 00

[Signature]
15.12.2020
Junior Engineer
Bahadurpur

[Signature]
Assistant Engineer
Bahadurpur

[Signature]
Executive Engineer
R.W.D.(W) Division, Darbhanga-1

कार्यपालक अभियंता राठ का विर काम प्रमंडल - कुलपराश के पत्रांक 542 अंक
दिनांक 07/04/2021 / के द्वारा समाप्त पाँच प्रतिशत के आया पर।
Post-Facto T/A for Rs - 29,38,792 = (Rupees Twenty Nine
Lacs thirty eight thousand seven hundred ninety two) only.

[Signature]
09.04.21
Superintending Engineer
RWD, Works Circle, Darbhanga
09/04/2021

Head- FDR

1

Name of work - PWD Krishnamath to

Situation of work - At Block - Bakeri

Agency by which work is executed - Department.

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of entry -			15.04.2021		
① Labour and placing					
brick bats with light					
removing including cost					
of brick bats by factor.					
	1X	30.00X	1.50X	1.20	= 54.00 m ³
	1X	30.00X	1.50X	1.20	= 54.00 "
	1X	30.00X	1.80X	1.50	= 81.00 "
	1X	30.00X	2.00X	1.50	= 90.00 "
	1X	30.00X	2.00X	1.50	= 90.00 "
	1X	30.00X	2.20X	1.80	= 118.80 "
	1X	30.00X	2.20X	1.80	= 118.80 "
	1X	30.00X	2.20X	1.80	= 118.80 "
	1X	30.00X	2.25X	1.50	= 101.25 "
	1X	30.00X	2.00X	1.50	= 90.00 "
	1X	30.00X	1.80X	1.50	= 81.00 "
	1X	30.00X	1.50X	1.20	= 54.00 "
	1X	30.00X	1.50X	1.20	= 54.00 "
	1X	10.00X	1.50X	1.20	= 18.00 "
	1X	30.00X	2.00X	2.20	= 132.00 "
	1X	20.00X	1.75X	2.00	= 70.00 "
					1325.65 m ³

Continuation

Scanned with CamScanner