


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Restoration of Road from WKT to Buldari					
Agency - Sri Phulpara Road Authority:- Ex. En. RWD Phulpara					
Agency:- Departmental					
Date of Measurement - 11.17.2020					
Date of Entry:- 03.03.2020					


Measurements					
(1) Restoration of Road with Brick-Bats as per specifications -					
CH - 802.50 mt.					
Before Bridge HFL Side erosion					
$RHS = 7.50 \text{ mt} \times 3.50 \times \left(\frac{0.75 + 1.50}{2} \right) = 61.03 \text{ m}^3$					
CHS - 8.00 mt					
$\times \left(\frac{1.50 + 2.0}{2} \right) \times \left(\frac{0.75 + 1.50}{2} \right) = 15.75 \text{ m}^3$					
CH - 853.50 mt					
After Bridge HFL Bridge Side erosion					
$CHS = 1 \times 22.0 \text{ mt} \times \left(\frac{2.0 + 4.0}{2} \right) \times \left(\frac{2.0 + 6.0}{2} \right) = 264.0 \text{ m}^3$					

Continuation

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
(1) Restoration of Road					
with Brick-Bats					
Qty - vide P-23					
= 393.798m					
Total Amount					
@ Rs. 1840.16/m ² → Rs. 724651 =					
Add G.S.T. @ 12% → Rs. 86958 =					
L.S.D. 1.0% → Rs. 7247 =					
S. Fee → Rs. 41861 =					
Total Rs. = 860,717 =					


 03.03.2021
 J. C.


 03.03.2021
 P. S.