

FDR

DISTRICT :- DARBHANGA


BLOCK :- BAHERI


**Name of Raad :- Motarable Work for Booth No in 184 & 187 in Hayaghat
Vidhan Sabha**


Length of the Road:- 1.000 KM
Effective Length 0.151 KM.

GENERAL ABSTRACT OF COST


Sl No.	Item of Work	Amount (in Rs.)
1	Cost for restoration Qty = 22.981 MB @ 1867.76	1,66,194.22 ✓
2	Add 12 % GST	19,943.31 ✓
3	Add Seigniorage	9,458.63 ✓
4	Add 1 % Labour Cess	1,661.94 ✓
Total cost:-		1,97,258.09 ✓


14.12-2020
Junior Engineer
Baheri


15/12/20
Assistant Engineer
Baheri


19/12/20
Executive Engineer
R.W.D.(W) Division, Darbhanga-1

आवृत्तिमात्र अतिरिक्त, जो भी काम दिव, कार्यप्रमाण - प्रमाणित कर पत्रिका - 542 31.30
दिनांक: 07/04/2021 के द्वारा समर्थित कार्य प्रमाणित कर पत्रिका पर -
Post - facto T/A for Rs. ~~35,500~~ 1,97,258.09 (Rupees one
Lac ninety seven thousand two hundred fifty eight) only.


09/04/21
Superintending Engineer
RWD, Works Circle, Darbhanga

Detailed estimate for making moterable road.


Moterable Work for Booth No in 184 & 187 in Hayaghat Vidhan Sabha


BAHERI


DARBHANGA

R.W.D. Division Darbhanga-1

Item	Unit	No.	Length (m)	Breadth (m)	Depth / Height (m)	Quantity	Rate	Amount
Labour and placing of brick bats with light raming including cost of brick bats by tractor	cum	From Booth 184						
		0.000 KM to 1.000 KM						
		1	25.00	2.10	0.200	10.500	✓	
		1	10.00	1.90	0.250	4.750	✓	
		1	18.00	1.80	0.200	6.480	✓	
		1	15.00	1.75	0.250	6.563	✓	
		1	25.00	2.60	0.250	16.250	✓	
		2	3.00	1.80	0.180	1.944	✓	
		1	2.00	1.30	0.200	0.520	✓	
		1	1.80	1.40	0.200	0.504	✓	
		1	3.00	1.30	0.220	0.858	✓	
		1	1.70	1.20	0.200	0.408	✓	
		2	4.60	2.30	1.900	40.204	✓	
						Total	88.981	1867.76
								166194


12.2020
Junior Engineer
Baheri


15/11/20
Assistant Engineer
Baheri


Executive Engineer
R.W.D.(W) Division, Darbhanga-1

Total Rs. 1,66,194=00

Atk 12