

INSPECTION REPORT FOR FLOOD DAMAGE WORK

Date :-

- 1 Name of PIU:- Executive Engineer, RWD, (W) Division, ARARIA
2 Name of Block:- SIKTI
3 Name of Road:- T04 TO Ranikatta

A FOR ROAD

1 Damage Location/ Chainage :- CH - 500m , end cutting CH - 1200m.

2 Damage Length :- $(37 + 54) M = 91 M.$

3 Nature of damage :- Crust and Flank washed out.

4 Details of Restoration work

- i Material being in Restoration work :- Soil, Local Sand, Sand bag, Brickbat Bamboo etc.
ii Equipments/ Tools being used in Restoration works:- Tractor with trolly & others.
iii Procedure taken up in Restoration work:- Filling all damaged portion of Crust and Flank with above Material
iv Restored Length M

B FOR BRIDGE

1 Damage Location/ Chainage :-


2 Damage Length :-


3 Nature of damage :-

4 Details of Restoration work


- i Material being in Restoration work :-
ii Equipments/ Tools being used in Restoration works
iii Procedure taken up in Restoration work
iv Restored Length

Not Applicable


J.E. D.


AE

EE


Name of Inspector
EE, RWD, Kishanganj-I

REPORT

1 Name of Road:-

RESTORATION OF TO4 TO RANIKATTA ROAD

2 Name of Circle:-

R.W.D., Works Circle, KISHANGANJ

3 Name of Division:-

R.W.D., Works Division, ARARIA

4 Block :-

SIKTI

5 Estimated Cost:-

Rs. 19,22,000 /-

6 Provisions:-


The following Provisions have been made :-


		Amount	Length
A	LENGTH FOR TEMPORARY RESTORATION		
1	SAND BAG FOR PROTECTION	2,10,390.00	
2	Sand filling	5,79,106.00	
3	BAMBOO PILE	62,710.00	
4	BRICK BAT	8,17,597.00	
1	CHACHARI BRIDGE	1,93,340.00	
	Total	18,63,143.00	
	Seigniorage Fee	59,295.00	
	Total	19,22,438.00	
	COST (IN LACS) =	19.224	
	GRAND TOTAL	19.224 Lacs	


7 Rate:-

Rates for various item of works of the project have been derived from the "Schedule of Rates 2020 for Road works, Culvert works & Carriage etc. Standard Data Book of Rate Analysis for Rural Road and "Schedule of Rates" effective from 16/04/2020, Labour Rate revised on letter. पत्रांक -मु.नि.(पथ)53/2018-35(अनु) पटना / दिनांक- 11/05/2020

The all Rates are excluding the Contractor Profit and Over head Charges, but including the Seigniorage Fee, GST & Labour cess etc. The payment will be made on actual work done.


Junior Engineer
RWD Works, Section
SIKTI


Assistant Engineer
RWD Works, Sub-Division
SIKTI


Executive Engineer
RWD Works, Division
ARARIA

Technically approved for Rs 19,22,400=00 (Rupees Nineteen lac twenty two thousand four hundred) only


17/3/24